

FINAL PROGRESS REPORT

San Luis Pass County Park Dune Walkover

13-047-000-6914

Final Report

Task 1: Engineering Designs

- Provide a brief description of status of the task: not started in progress completed
- Describe major accomplishments for this reporting period (include names of staff working on each task, dates and locations of events/presentations/meetings and dates for milestones/deliverables completed.)

Engineering designs were completed and submitted. Interpretive sign designs were completed and submitted to GLO for approval.

- List the deliverable(s)/milestone(s) for the task and provide the date completed/submitted to the GLO.

Deliverable Name	Date Due	Date submitted	Comments
<i>Engineering drawings</i>	<i>June 30, 2013</i>	June 30, 2013	Revised design approved by GLO. Boardwalk changed to 6' wide.
<i>Interpretive sign design</i>	<i>June 30, 2014</i>	June 10, 2014	Interpretive signs have been installed.

- Were there any problems or obstacles encountered during this reporting period (e.g., delays, remedial action taken, schedule revision). Yes No If yes, please explain:

Task 2: Construction

- Provide a brief description of status of the task: not started in progress completed
- Describe major accomplishments for this reporting period (include names of staff working on each task, dates and locations of events/presentations/meetings and dates for milestones/deliverables completed.)

Construction of the project was completed under budget. GLO staff approved the purchase of three beach access wheelchairs. The remaining funds allowed the County to purchase an additional beach wheelchair. A total of four beach wheelchairs were purchased, delivered, assembled and paid for.

- Local Match has been met. No timesheets will be sent with this report, but are available upon request.

- List the deliverable(s)/milestone(s) for the task and provide the date completed/submitted to the GLO.

Deliverable Name	Date Due	Date submitted	Comments
<i>Before, during, and after photos of the walkover/observation deck construction</i>	<i>February 28, 2015</i>	Throughout	Completed
<i>Photos of beach wheelchairs, including model and serial number</i>	<i>February 28, 2015</i>	April 2015	Completed
<i>Photos of installed signs</i>	<i>February 28, 2015</i>	October 2014	Signage has been installed

- Were there any problems or obstacles encountered during this reporting period (e.g., delays, remedial action taken, schedule revision). Yes No If yes, please explain:

Task 3: Project Monitoring and Reporting

- Provide a brief description of status of the task: not started in progress completed
- Describe major accomplishments for this reporting period (include names of staff working on each task, dates and locations of events/presentations/meetings and dates for milestones/deliverables completed.)

All reports have been submitted, supervision of construction and installation is complete.

- List the deliverable(s)/milestone(s) for the task and provide the date completed/submitted to the GLO.

Deliverable Name	Date Due	Date submitted	Comments
<i>Grant Closeout Report</i>	<i>February 28, 2015</i>	March 2015	Submitted

Reimbursement requests no.	Date Submitted	Comments
<i>Continue as needed to document invoices submitted</i>		

- Were there any problems or obstacles encountered during this reporting period (e.g., delays, remedial action taken, schedule revision). Yes No If yes, please explain:









A grant project of the Texas General Land Office,
Texas Coastal Management Program
and the Coastal Coordination Advisory Committee

  

Texas General Land Office
and Wetland Commission

Financed by the Coastal Zone Management Act of 1972 as amended, Office of Ocean and Coastal Resource Management, National Oceanic and Atmospheric Administration, U.S. Department of Commerce, and managed by the Texas General Land Office. For more information about the CZM grant program, please call the Texas General Land Office at 1-800-976-6223, April 2017.

Interpretive Signage



