

Grantee: Texas - GLO

Grant: B-16-DL-48-0001

October 1, 2025 thru December 31, 2025

Grant Number: B-16-DL-48-0001	Obligation Date:	Award Date:
Grantee Name: Texas - GLO	Contract End Date: 11/01/2027	Review by HUD: Submitted - Await for Review
Grant Award Amount: \$238,895,000.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$238,895,000.00	Estimated PI/RL Funds: \$0.00	
Total Budget: \$238,895,000.00		

Disasters:

Declaration Number

FEMA-4266-TX
FEMA-4269-TX
FEMA-4272-TX

Narratives

Disaster Damage:

Over the past two years, Texas has experienced major disaster events — including numerous floods, tornadoes, and wildfires — that have produced six disaster declarations spread over 160 of the state’s 254 counties. The Texas counties impacted represent 76 percent of the Texas population, or 20.9 million people — a population greater than that of 48 states. In particular, the recent 2016 events were devastating, killing 29 Texans and causing significantly more public and private property damage due to the compounding effects of the 2015 floods. The Texas General Land Office estimates a combined loss of over \$2 billion in unmet long-term recovery need, given the impact of the multiple disasters suffered by Texas in both 2015 and 4 | Page 2016. Impacts tied to business interruption, economic losses, unemployment, property tax revenue decreases, agricultural losses, and other measures that are difficult to quantify, are not considered when allocations are made. The 2016 flooding and devastation spanning from March to June resulted in three qualifying events for appropriation under Public Laws 114-223 and 114-254 On April 17, 2016 (DR-4269) Texas was hit with a sixth catastrophic rain event over a 12-month period, initiating a rare flash flood “emergency warning” by the National Weather Service’s Houston/Galveston Weather Forecast Office. The rare warning criteria was on target, given the consequences to a highly vulnerable population. The severe flooding greatly affected first responders’ abilities to assist residents and, in some instances, even required the rescue of first responders themselves. Parts of Southeast Texas received 10 inches or more of rain during a 24-hour period, with the heaviest rainfall occurring north and west of Houston.3 The devastating floods covered the seven counties. The president approved the governor’s Major Disaster Declaration on April 25, 2016, with Amendment #1 issued on May 2, 2016, and Amendment #2 on May 9, 2016.

Recovery Needs:

The state will be focusing on the variety of data that help provide a comprehensive understanding of the unmet need across Texas in the housing and non-housing sectors. Given the extent of counties impacted by the disasters, a part of the unmet need calculations was determined using data provided by the Texas Division of Emergency Management (TDEM) for all applicants. These data come from the Emergency Management Mission Integrated Environment (EMMIE) database. The total projected cost for damages tied to the 2016 disasters is \$201,341,450. This results in the state’s unmet need from public assistance totaling \$57,885,667 with a resiliency multiplier of 15 percent. The data for housing unmet needs comes from the Federal Emergency Management Agency (FEMA) and the National Emergency Management Information System (NEMIS) database. For the three disaster declarations in 2016, the total FEMA Verified Loss (FVL) is \$186,361,160. The state’s unmet need relating to FEMA Individual Assistance (IA) is \$88,131,592 with a resilience multiplier of 15 percent. The figure for unmet need was calculated by FEMA as being FVL minus all assistance provided through the National Flood Insurance Program (NFIP), FEMA housing assistance, and Small Business Administration (SBA) assistance, as well as other assistance that could be accounted for. The unmet need, as identified by the SBA using the total verified loss of households and businesses, is \$309,254,300 for housing and \$104,720,409 for businesses. These figures also take into consideration a resilience multiplier of 15 percent totaling \$40,337,517 for housing data and \$13,659,184 for business data. FEMA and SBA data alone yield an unmet need for the state of Texas totaling \$559,991,968.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$4,016,573.57	\$233,954,871.29
Total Budget	\$4,016,573.57	\$233,954,871.29
Total Obligated	\$4,016,573.57	\$234,105,885.17
Total Funds Drawdown	\$4,525,825.55	\$196,477,639.41
Program Funds Drawdown	\$4,525,825.55	\$196,477,639.41
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,525,825.55	\$196,477,639.41
HUD Identified Most Impacted and Distressed	\$3,636,344.68	\$158,784,516.22
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
Arcola	\$ 0.00	\$ 660,007.05
Cross Plains, City of	\$ 1,500.81	\$ 1,975,809.77
Deweyville Independent School District	\$ 0.00	\$ 5,016,171.13
Fort Bend County	\$ 109,383.51	\$ 1,902,585.53
Fulshear, City of	\$ 0.00	\$ 299,883.60
Grimes County	\$ 0.00	\$ 1,983,232.07
Harris, County	\$ 0.00	\$ 28,806,146.86
Houston, City of	\$ 410,055.83	\$ 20,517,801.82
Humble	\$ 0.00	\$ 1,466,125.80
Jasper	\$ 119,466.45	\$ 1,895,325.33
Jasper County	-\$ 15,502.02	\$ 1,676,338.84
Austin County	\$ 0.00	\$ 2,006,905.31
Jefferson	\$ 0.00	\$ 1,960,233.96
Jersey Village, City of	\$ 0.00	\$ 1,645,081.27
Katy, City of	\$ 0.00	\$ 1,749,610.82
Kendleton, City of	\$ 0.00	\$ 715,972.23
Lee, County of	\$ 0.00	\$ 193,110.60
Linden	\$ 0.00	\$ 1,521,849.13
Madison County	\$ 0.00	\$ 2,009,423.20
Madisonville	\$ 2,317.78	\$ 1,984,473.59
Magnolia	\$ 0.00	\$ 1,820,761.90
Missouri City	\$ 0.00	\$ 321,833.40
Bastrop County	\$ 0.00	\$ 416,095.24
Montgomery	\$ 0.00	\$ 1,173,996.91
Montgomery County	\$ 1,783.60	\$ 3,264,685.77
Navasota	\$ 0.00	\$ 1,798,499.51
Newton County	\$ 59,859.19	\$ 30,246,682.86
Newton, City of	\$ 0.00	\$ 0.00
Oak Ridge North, City of	\$ 0.00	\$ 239,800.57
Pasadena	\$ 0.00	\$ 1,897,394.13
Patton Village, City of	\$ 1,055,849.10	\$ 18,406,244.40
Rosenberg	\$ 0.00	\$ 713,974.17
San Felipe, Town of	\$ 0.00	\$ 1,986,712.34
Brazoria	\$ 79,151.82	\$ 79,151.82
San Jacinto County	\$ 0.00	\$ 1,808,731.12
Sealy	\$ 0.00	\$ 1,737,255.90

Simonton, City of	\$ 0.00	\$ 637,938.01
Stagecoach	\$ 0.00	\$ 1,452,684.66
Stephenville, City of	\$ 0.00	\$ 1,984,374.29
Texas A&M University System, The	\$ 0.00	\$ 1,994,329.19
Texas General Land Office	\$ 543,311.85	\$ 12,714,407.60
Tomball	\$ 91,557.15	\$ 1,687,631.25
Walker County	\$ 0.00	\$ 0.00
Wallis	\$ 0.00	\$ 1,979,653.80
Brazoria County	\$ 1,768,282.42	\$ 15,717,992.02
Wharton	\$ 298,808.06	\$ 1,854,969.10
Willis	\$ 0.00	\$ 1,309,235.86
Woodloch	\$ 0.00	\$ 741,604.12
Woodville	\$ 0.00	\$ 1,625,606.20
Brookshire, City of	\$ 0.00	\$ 1,969,280.84
City of Baytown	\$ 0.00	\$ 1,213,152.59
Clifton, City of	\$ 0.00	\$ 2,003,906.26
Conroe	\$ 0.00	\$ 1,692,965.67

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	70.00%	89.56%	72.94%
Minimum Non Federal Match	\$.00	\$.00	\$.00
Overall Benefit Amount	\$155,442,525.00	\$194,452,339.82	\$161,964,026.16
Limit on Public Services	\$35,834,250.00	\$.00	\$.00
Limit on Admin/Planning	\$47,779,000.00	\$16,834,250.00	\$14,708,736.79
Limit on Admin	\$11,944,750.00	\$11,944,750.00	\$10,004,755.37
Most Impacted and Distressed	\$191,116,000.00	\$192,859,157.43	\$158,784,516.22

Overall Progress Narrative:

During the reporting period, the GLO has continued to focus on closing out existing contracts and reallocating any unutilized funds to the Disaster Recovery Reallocation Program. All DRRP contracts are underway with two contracts already drawing funds for completing environmental reviews and engineering designs.

Affordable Rental Program
Closeouts for the project are still underway, and closeout will be completed in future quarters.

Houston-Buyout Program
During the reporting period, the City of Houston submitted payments for consulting services and abatement for the Chimney Rock property. Expenses also incurred for GLO payroll.

Subrecipient Infrastructure and Housing Program
4 contracts are active, 33 are closed and 12 are closeout underway.

Planning Program
There is one active planning contract for this funding source (Technical Flood Model Reviewer) that splits funds with the State of Texas Mitigation grant.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0001, ADMINISTRATION	\$505,162.15	\$11,944,750.00	\$10,004,755.37
0002, PLANNING	\$38,149.70	\$4,889,500.00	\$4,703,981.42

0003, BRAZORIA COUNTY	\$1,768,282.42	\$16,841,720.78	\$15,717,992.02
0004, FORT BEND COUNTY	\$109,383.51	\$14,437,821.99	\$5,671,145.20
0005, HARRIS COUNTY	\$410,055.83	\$65,666,186.74	\$58,472,436.18
0006, MONTGOMERY COUNTY	(\$10,627.22)	\$19,685,499.93	\$13,511,276.93
0007, NEWTON COUNTY	\$59,859.19	\$35,689,645.00	\$35,262,853.99
0008, RSA HOUSING	\$302,626.65	\$10,101,009.74	\$7,977,643.90
0009, RSA INFRASTRUCTURE	\$103,964.43	\$30,167,266.49	\$28,394,142.50
0010, MI County Competition	\$1,068,259.92	\$19,171,641.00	\$16,590,702.93
0011, Disaster Recovery Reallocation Program	\$170,708.97	\$10,299,958.33	\$170,708.97
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
DELETED-ACTIVITIES, DELETED-ACTIVITIES (Temporary)	\$0.00	\$0.00	\$0.00

Activities

Project # /

0001 / ADMINISTRATION

Grantee Activity Number: GLO-Admin

Activity Title: Administration

Activity Type:

Administration

Project Number:

0001

Projected Start Date:

11/10/2017

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

ADMINISTRATION

Projected End Date:

10/01/2025

Completed Activity Actual End Date:

Responsible Organization:

Texas General Land Office

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2025 To Date

\$0.00 \$11,944,750.00

Total Budget

\$0.00 \$11,944,750.00

Total Obligated

\$0.00 \$11,944,750.00

Total Funds Drawdown

\$505,162.15 \$10,004,755.37

Program Funds Drawdown

\$505,162.15 \$10,004,755.37

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$505,162.15 \$10,004,755.37

Texas General Land Office

\$505,162.15 \$10,004,755.37

Most Impacted and Distressed Expended

\$60,422.06 \$9,555,800.00

Activity Description:

Administration costs related to the disaster.

Location Description:

Activities shall take place throughout the impacted areas.

Activity Progress Narrative:

The GLO continued administration of the 2016 Floods grant.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0002 / PLANNING

Grantee Activity Number: GLO-Planning

Activity Title: Planning

Activity Type:	Activity Status:
Planning	Under Way
Project Number:	Project Title:
0002	PLANNING
Projected Start Date:	Projected End Date:
11/11/2017	10/01/2025
Benefit Type:	Completed Activity Actual End Date:
Area (Survey)	
National Objective:	Responsible Organization:
N/A	Texas General Land Office

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$4,789,500.00
Total Budget	\$0.00	\$4,789,500.00
Total Obligated	\$0.00	\$2,789,500.00
Total Funds Drawdown	\$38,149.70	\$2,709,652.23
Program Funds Drawdown	\$38,149.70	\$2,709,652.23
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$38,149.70	\$2,709,652.23
Texas General Land Office	\$38,149.70	\$2,709,652.23
Most Impacted and Distressed Expended	\$0.00	\$2,231,600.00

Activity Description:

Planning costs related to the disaster.

Location Description:

Activities shall take place throughout the impacted areas.

Activity Progress Narrative:

There is one active planning contract for this funding source (Technical Flood Model Reviewer) that splits funds with the State of Texas Mitigation grant.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0003 / BRAZORIA COUNTY

Grantee Activity Number: 19-076-003_MI_4-LMI_Brazoria

Activity Title: Street Improvements

Activity Type:	Activity Status:
Construction/reconstruction of streets	Under Way
Project Number:	Project Title:
0003	BRAZORIA COUNTY
Projected Start Date:	Projected End Date:
03/30/2019	12/31/2026
Benefit Type:	Completed Activity Actual End Date:
Area (Survey)	
National Objective:	Responsible Organization:
Low/Mod	Brazoria County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$923.68	\$8,347,060.39
Total Budget	\$923.68	\$8,347,060.39
Total Obligated	\$923.68	\$8,347,060.39
Total Funds Drawdown	\$1,766,929.05	\$7,491,029.91
Program Funds Drawdown	\$1,766,929.05	\$7,491,029.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,766,929.05	\$7,491,029.91
Brazoria County	\$1,766,929.05	\$7,491,029.91
Most Impacted and Distressed Expended	\$1,766,929.05	\$7,491,029.91

Activity Description:

Brazoria County shall remove and reconstruct roads and perform necessary asphalt repairs,including widening and raising sections of roadway. In addition to roadway improvements, there will be roadside ditch improvements,including culvert replacement and ditch regrading as well as associated road repairs for culvert replacement. These activities will meet the low to moderate income national objective.

Location Description:

Construction shall take place in Brazoria County at CR 30 N and S, CR 671, Cr 518, CR 611, Cr 611 A, Cr 611 B, CR 612, CR 670, CR 32 N, CR 32 S, and CR 36 A.

Activity Progress Narrative:

During the reporting period, the Brazoria County completed construction and is pending submission of construction completion documentation for its street improvements project. 451.13 - Quarterly expenditure for state costs in support of activity delivery.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 19-076-003_MI_4-UN_Brazoria

Activity Title: Street Improvements

Activity Type:	Activity Status:
Construction/reconstruction of streets	Under Way
Project Number:	Project Title:
0003	BRAZORIA COUNTY
Projected Start Date:	Projected End Date:
03/30/2019	12/31/2026
Benefit Type:	Completed Activity Actual End Date:
Area (Survey)	
National Objective:	Responsible Organization:
Urgent Need	Brazoria County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$923.68	\$1,737,843.67
Total Budget	\$923.68	\$1,737,843.67
Total Obligated	\$923.68	\$1,737,843.67
Total Funds Drawdown	\$451.13	\$1,645,840.18
Program Funds Drawdown	\$451.13	\$1,645,840.18
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$451.13	\$1,645,840.18
Brazoria County	\$451.13	\$1,645,840.18
Most Impacted and Distressed Expended	\$451.13	\$1,645,840.18

Activity Description:

Brazoria County shall remove and reconstruct roads and perform necessary asphalt repairs, including widening and raising sections of roadway. In addition to roadway improvements, there will be roadside ditch improvements, including cross culvert replacement and ditch regrading as well as associated road repairs for culvert replacement.

Location Description:

Construction shall take place in Brazoria County at CR 34 (Harris Reservoir Rd).

Activity Progress Narrative:

Quarterly expenditure for state costs in support of activity delivery. Quarterly expenditure for state costs in support of activity delivery.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 19-076-003_MI_5-LMI_Brazoria

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0003

Projected Start Date:

03/31/2019

Benefit Type:

Area (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

BRAZORIA COUNTY

Projected End Date:

12/31/2026

Completed Activity Actual End Date:

Responsible Organization:

Brazoria County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$923.68	\$4,744,311.61
Total Budget	\$923.68	\$4,744,311.61
Total Obligated	\$923.68	\$4,751,671.06
Total Funds Drawdown	\$451.13	\$4,653,842.10
Program Funds Drawdown	\$451.13	\$4,653,842.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$451.13	\$4,653,842.10
Brazoria County	\$451.13	\$4,653,842.10
Most Impacted and Distressed Expended	\$451.13	\$4,653,842.10

Activity Description:

Brazoria County shall remove debris and de-snag creeks and bayous to restore flow. And shall remove and dispose of existing pipe and drainage structures, remove and replace existing asphalt pavement, install pipe, concrete headwalls, slide gates, junction boxes, storm sewer manholes, and complete associated concrete slope paving, site restoration, and appurtenances. These activities will meet low to the moderate-income national objective.

Location Description:

Construction shall take place in Brazoria County at Upper Oyster Creek - County Road 34 to 1.8 miles upstream of FM 2004, Bastrop Bayou - FM 2004 to County Road 288, Holiday Lakes - Creekside at Texas, Holiday Lakes - Creekside at Nome, Holiday Lakes - Creekside North of Western Way and Holiday Lakes - Northwest of 228 Creekside.

Activity Progress Narrative:

Quarterly expenditure for state costs in support of activity delivery. Quarterly expenditure for state costs in support of activity delivery.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 19-076-003_MI_5-UN_Brazoria

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0003

Projected Start Date:

03/31/2019

Benefit Type:

Area (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

BRAZORIA COUNTY

Projected End Date:

12/31/2026

Completed Activity Actual End Date:

Responsible Organization:

Brazoria County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$923.67	\$1,507,525.14
Total Budget	\$923.67	\$1,507,525.14
Total Obligated	\$923.67	\$1,514,884.55
Total Funds Drawdown	\$451.11	\$1,493,635.54
Program Funds Drawdown	\$451.11	\$1,493,635.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$451.11	\$1,493,635.54
Brazoria County	\$451.11	\$1,493,635.54
Most Impacted and Distressed Expended	\$451.11	\$1,493,635.54

Activity Description:

Brazoria County shall remove debris and de-snag stretches of Lower Oyster Creek to restore flow. These activities will meet the urgent need national objective.

Location Description:

Construction shall take place in Brazoria County at Lower Oyster Creek - 1.8 miles upstream of FM 2004 to Stratton Ridge Road.

Activity Progress Narrative:

Quarterly expenditure for state costs in support of activity delivery. Quarterly expenditure for state costs in support of activity delivery.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0004 / FORT BEND COUNTY

Grantee Activity Number: 18-523-000_MI_BP-LMH_Fort Bend
Activity Title: LMH-BP & PD

Activity Type: Acquisition - buyout of residential properties	Activity Status: Under Way
Project Number: 0004	Project Title: FORT BEND COUNTY
Projected Start Date: 08/26/2018	Projected End Date: 08/31/2028
Benefit Type: Direct (HouseHold)	Completed Activity Actual End Date:
National Objective: Low/Mod	Responsible Organization: Fort Bend County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$3,516.70	\$6,177,416.94
Total Budget	\$3,516.70	\$6,177,416.94
Total Obligated	\$3,516.70	\$6,194,731.06
Total Funds Drawdown	\$23,650.11	\$334,673.23
Program Funds Drawdown	\$23,650.11	\$334,673.23
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$23,650.11	\$334,673.23
Fort Bend County	\$23,650.11	\$334,673.23
Most Impacted and Distressed Expended	\$23,650.11	\$334,673.23

Activity Description:
Fort Bend County will offer buyout assistance for low to moderate income households. These activities will meet low to the moderate-income national objective.

Location Description:
Activities shall take place in Fort Bend County. Zip Codes 77053, 77083, 77099, 77406-77407, 77417, 77423, 77435, 77441, 77444, 77450-77451, 77459, 77461, 77464, 77469, 77471, 77476-77479, 77481, 77485, 77487, 77489, 77494, 77498, 77545 and 77583-77584.

Activity Progress Narrative:
During the reporting period, Fort Bend County completed 0 additional buyout activities. 4447.11 - Quarterly expenditure for state costs in support of activity delivery.

Accomplishments Performance Measures
No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: 18-523-000_MI_BP-UN_Fort Bend
Activity Title: UN-BP & PD

Activity Type: Acquisition - buyout of residential properties	Activity Status: Under Way
Project Number: 0004	Project Title: FORT BEND COUNTY
Projected Start Date: 08/26/2018	Projected End Date: 08/31/2028
Benefit Type: Direct (HouseHold)	Completed Activity Actual End Date:
National Objective: Urgent Need	Responsible Organization: Fort Bend County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,007,291.64
Total Budget	\$0.00	\$2,007,291.64
Total Obligated	\$0.00	\$2,007,897.13
Total Funds Drawdown	\$85,733.40	\$1,550,151.84
Program Funds Drawdown	\$85,733.40	\$1,550,151.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$85,733.40	\$1,550,151.84
Fort Bend County	\$85,733.40	\$1,550,151.84
Most Impacted and Distressed Expended	\$85,733.40	\$1,550,151.84

Activity Description:
Fort Bend County will offer buyout assistance for urgent need households. These activities will meet the urgent need national objective.

Location Description:
Activities shall take place in Fort Bend County. Zip Codes 77053, 77083, 77099, 77406-77407, 77417, 77423, 77435, 77441, 77444, 77450-77451, 77459, 77461, 77464, 77469, 77471, 77476-77479, 77481, 77485, 77487, 77489, 77494, 77498, 77545 and 77583-77584.

Activity Progress Narrative:
During the reporting period, Fort Bend County completed 0 additional buyout activities. 71.48 - Quarterly expenditure for state costs in support of activity delivery.

Accomplishments Performance Measures
No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0005 / HARRIS COUNTY

Grantee Activity Number: 19-076-008_MI_BP-LMI_Houston

Activity Title: LMI-BP & PD

Activity Type:	Activity Status:
Acquisition - buyout of residential properties	Under Way
Project Number:	Project Title:
0005	HARRIS COUNTY
Projected Start Date:	Projected End Date:
03/18/2019	12/31/2026
Benefit Type:	Completed Activity Actual End Date:
Area (Census)	
National Objective:	Responsible Organization:
Low/Mod	Houston, City of

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$1,220.81	\$19,036,971.01
Total Budget	\$1,220.81	\$19,036,971.01
Total Obligated	\$1,220.81	\$19,059,253.53
Total Funds Drawdown	\$406,800.84	\$18,266,053.90
Program Funds Drawdown	\$406,800.84	\$18,266,053.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$406,800.84	\$18,266,053.90
Houston, City of	\$406,800.84	\$18,266,053.90
Most Impacted and Distressed Expended	\$406,800.84	\$18,266,053.90

Activity Description:

The 2016 Floods Buyout Program will remove multifamily housing units from areas with high flood risk. The acquisition of the existing multifamily properties and land will create green space, park amenities, and/or detention areas. This will serve to reduce density in vulnerable areas. The program is intended to assist residents with moving out of areas that have been impacted by multiple disasters or are at high risk of flooding from future disasters. The program is also intended to reduce the impact of future disasters by creation of open space and detention areas to help absorb water and mitigate street and residential flooding in the future. The acquisition of 5312 Clarewood Drive is dually funded with the 2016 Floods Buyout Program and the Harvey Buyout Program, with the beneficiaries of this project attributed to this activity. These activities will meet the low to moderate-income area benefit national objective.

Location Description:

Activities shall take place in the City of Houston. Zip Codes 77001-77009, 77011-77051, 77053-77096, 77098-77099, 77339, 77345, 77373, 77377, 77489 and 77530.

Activity Progress Narrative:

The acquisition expenses for this quarter are for consulting costs, abatement, and GLO payroll for the Chimney Rock property. 3255 - Quarterly expenditure for state costs in support of activity delivery.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	14/274
# of Multifamily Units	0	14/274

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/290535	0/507820	0

LMI%:	57.21
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

Grantee Activity Number: 19-076-008_MI_BP-LMI_Houston_RA

Activity Title: Relocation Assistance

Activity Type:	Activity Status:
Relocation payments and assistance	Under Way
Project Number:	Project Title:
0005	HARRIS COUNTY
Projected Start Date:	Projected End Date:
03/19/2019	12/31/2026
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	Houston, City of

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$1,220.81	\$4,585,312.93
Total Budget	\$1,220.81	\$4,585,312.93
Total Obligated	\$1,220.81	\$4,585,312.93
Total Funds Drawdown	\$3,254.99	\$2,251,747.92
Program Funds Drawdown	\$3,254.99	\$2,251,747.92
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,254.99	\$2,251,747.92
Houston, City of	\$3,254.99	\$2,251,747.92
Most Impacted and Distressed Expended	\$3,254.99	\$2,251,747.92

Activity Description:

The City of Houston will offer relocation assistance to residents located in a floodplain that agree to relocate outside of the floodplain. These activities will meet low to the moderate-income national objective.

Location Description:

Activities shall take place in the City of Houston. Zip Codes 77001-77009, 77011-77051, 77053-77096, 77098-77099, 77339, 77345, 77373, 77377, 77489 and 77530.

Activity Progress Narrative:

The expenses for this quarter are for GLO payroll. Quarterly expenditure for state costs in support of activity delivery.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	24/0	48/274	72/274	100.00
# Renter	0	0	0	24/0	48/274	72/274	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 19-076-020_MI_5_Pasadena

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0005

Projected Start Date:

04/03/2019

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

HARRIS COUNTY

Projected End Date:

06/30/2024

Completed Activity Actual End Date:

Responsible Organization:

Pasadena

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,894,808.54
Total Budget	\$0.00	\$1,894,808.54
Total Obligated	\$0.00	\$1,897,394.13
Total Funds Drawdown	\$0.00	\$1,897,394.13
Program Funds Drawdown	\$0.00	\$1,897,394.13
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,897,394.13
Pasadena	\$0.00	\$1,897,394.13
Most Impacted and Distressed Expended	\$0.00	\$1,897,394.13

Activity Description:

The City of Pasadena shall excavate new detention ponds, remove excavated material, clear and grub sites, remove and dispose utility conflicts and streets, install storm sewer pipe, manholes, inlets, curb, riprap, apply hydromulch seeding, construct walking trail, and complete associated appurtenances. These activities will meet low to the moderate-income national objective.

Location Description:

Construction shall take place in the City of Pasadena at Spencer Village and Bliss Meadows. Subrecipient used 2017 ACS LMISD to identify service area and beneficiaries in Census Tract 342100 Block Group 1 and Census Tract 342200 Block Group 3, see attached.

Activity Progress Narrative:

Activity completed during quarter.

Accomplishments Performance Measures	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	2/2

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	0	-1	0/1895	0/510	-1/3625	0.00

LMI%:	66.34
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0006 / MONTGOMERY COUNTY

Grantee Activity Number: 18-522-000_MI_BP-LMA_Montgomery County

Activity Title: LMA-BP & PD

Activity Type:	Activity Status:
Acquisition - buyout of residential properties	Under Way
Project Number:	Project Title:
0006	MONTGOMERY COUNTY
Projected Start Date:	Projected End Date:
09/12/2018	04/30/2027
Benefit Type:	Completed Activity Actual End Date:
Area (Survey)	
National Objective:	Responsible Organization:
Low/Mod	Montgomery County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$335.82	\$1,361,198.02
Total Budget	\$335.82	\$1,361,198.02
Total Obligated	\$335.82	\$1,361,198.02
Total Funds Drawdown	\$356.72	\$391,319.17
Program Funds Drawdown	\$356.72	\$391,319.17
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$356.72	\$391,319.17
Montgomery County	\$356.72	\$391,319.17
Most Impacted and Distressed Expended	\$356.72	\$391,319.17

Activity Description:

Montgomery County will offer buyout assistance for low to moderate income households. The land from the buyouts will be converted to green space. These activities will provide a city-wide benefit to the City of Patton Village and will meet the low to the moderate-income national objective.

Location Description:

Activities shall take place in Montgomery County. Zip Codes 77301-77306, 77316, 77318, 77328, 77333, 77339, 77353-77358, 77362, 77365, 77372, 77378, 77380-77382, 77384-77387 and 77447.

Activity Progress Narrative:

During the reporting period, Montgomery County purchased and demolished 1 (one) property and had 31 projects underway for the Buyout program. Quarterly expenditure for state costs in support of activity delivery.

Accomplishments Performance Measures	This Report Period	Cumulative Actual Total / Expected
	Total	Total

# of Housing Units	1	2/32
# of Singlefamily Units	1	2/32

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 18-522-000_MI_BP-LMB_Montgomery County

Activity Title: LMB-BP & PD

Activity Type:
Acquisition - buyout of residential properties

Project Number:
0006

Projected Start Date:
09/11/2018

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
MONTGOMERY COUNTY

Projected End Date:
04/30/2027

Completed Activity Actual End Date:

Responsible Organization:
Montgomery County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$335.82	\$1,961,335.32
Total Budget	\$335.82	\$1,961,335.32
Total Obligated	\$335.82	\$1,966,114.18
Total Funds Drawdown	\$356.72	\$631,352.93
Program Funds Drawdown	\$356.72	\$631,352.93
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$356.72	\$631,352.93
Montgomery County	\$356.72	\$631,352.93
Most Impacted and Distressed Expended	\$356.72	\$631,352.93

Activity Description:

Montgomery County will offer buyout assistance for low to moderate income households. These activities will meet low to the moderate-income national objective.

Location Description:

Activities shall take place in the Montgomery County. Zip Codes 77301-77306, 77316, 77318, 77328, 77333, 77339, 77353-77358, 77362, 77365, 77372, 77378, 77380-77382, 77384-77387 and 77447.

Activity Progress Narrative:

During the reporting period, Montgomery County purchased and demolished 5 (five) properties and had 32 projects underway for the Buyout program. Quarterly expenditure for state costs in support of activity delivery.

Accomplishments Performance Measures	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	5	5/20

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	4	5	1/0	4/20	5/20	100.00
# Owner	1	4	5	1/0	4/20	5/20	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 18-522-000_MI_BP-LMH_Montgomery County_HA

Activity Title: LMH-Housing Assistance

Activity Type:
Homeownership Assistance to low- and moderate-income

Project Number:
0006

Projected Start Date:
09/11/2018

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
MONTGOMERY COUNTY

Projected End Date:
04/30/2027

Completed Activity Actual End Date:

Responsible Organization:
Montgomery County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$335.82	\$119,396.50
Total Budget	\$335.82	\$119,396.50
Total Obligated	\$335.82	\$119,396.50
Total Funds Drawdown	\$356.72	\$5,424.99
Program Funds Drawdown	\$356.72	\$5,424.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$356.72	\$5,424.99
Montgomery County	\$356.72	\$5,424.99
Most Impacted and Distressed Expended	\$356.72	\$5,424.99

Activity Description:

Montgomery County will offer housing assistance for low to moderate income households. These activities will meet low to the moderate-income national objective.

Location Description:

Activities shall take place in the Montgomery County. Zip Codes 77301-77306, 77316, 77318, 77328, 77333, 77339, 77353-77358, 77362, 77365, 77372, 77378, 77380-77382, 77384-77387 and 77447.

Activity Progress Narrative:

During the reporting period, Montgomery County completed one (1) project and had 3 (three) projects underway for the Housing Assistance program. Quarterly expenditure for state costs in support of activity delivery.

Accomplishments Performance Measures	This Report Period Total	Cumulative Actual Total / Expected Total
--------------------------------------	-----------------------------	---

# of Housing Units	1	1/7
# of Singlefamily Units	1	1/7

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	0	1	1/0	0/7	1/7	100.00
# Owner	1	0	1	1/0	0/7	1/7	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: 18-522-000_MI_BP-LMH_Montgomery County_RA

Activity Title: LMH-Relocation Assistance

Activity Type:	Activity Status:
Relocation payments and assistance	Under Way
Project Number:	Project Title:
0006	MONTGOMERY COUNTY
Projected Start Date:	Projected End Date:
09/11/2018	04/30/2027
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	Montgomery County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$335.81	\$874,252.65
Total Budget	\$335.81	\$874,252.65
Total Obligated	\$335.81	\$874,252.65
Total Funds Drawdown	\$356.72	\$2,696.28
Program Funds Drawdown	\$356.72	\$2,696.28
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$356.72	\$2,696.28
Montgomery County	\$356.72	\$2,696.28
Most Impacted and Distressed Expended	\$356.72	\$2,696.28

Activity Description:

Montgomery County will offer relocation assistance for low to moderate income households. These activities will meet low to the moderate-income national objective.

Location Description:

Activities shall take place in the Montgomery County. Zip Codes 77301-77306, 77316, 77318, 77328, 77333, 77339, 77353-77358, 77362, 77365, 77372, 77378, 77380-77382, 77384-77387 and 77447.

Activity Progress Narrative:

During the reporting period, Montgomery County completed one (1) project and had 2 (two)projects underway for the Relocation Assistance program. Quarterly expenditure for state costs in support of activity delivery.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	0	1	1/0	0/7	1/7	100.00
# Owner	1	0	1	1/0	0/7	1/7	100.00
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

Grantee Activity Number: 18-522-000_MI_BP-LMHI_Montgomery County

Activity Title: Buyout Incentives

Activity Type:

Housing incentives to encourage resettlement

Project Number:

0006

Projected Start Date:

09/11/2018

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

MONTGOMERY COUNTY

Projected End Date:

04/30/2027

Completed Activity Actual End Date:

Responsible Organization:

Montgomery County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$335.81	\$703,870.65
Total Budget	\$335.81	\$703,870.65
Total Obligated	\$335.81	\$703,870.65
Total Funds Drawdown	\$356.72	\$92,696.27
Program Funds Drawdown	\$356.72	\$92,696.27
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$356.72	\$92,696.27
Montgomery County	\$356.72	\$92,696.27
Most Impacted and Distressed Expended	\$356.72	\$92,696.27

Activity Description:

Montgomery County will offer buyout incentives for low to moderate income households. These activities will meet low to the moderate-income national objective.

Location Description:

Activities shall take place in the Montgomery County. Zip Codes 77301-77306, 77316, 77318, 77328, 77333, 77339, 77353-77358, 77362, 77365, 77372, 77378, 77380-77382, 77384-77387 and 77447.

Activity Progress Narrative:

During the reporting period, Montgomery County completed one (1) project and had 4 (four) projects underway for the BuyOut Assistance program. Quarterly expenditure for state costs in support of activity delivery.

Accomplishments Performance Measures	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/52

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	0	1	1/0	0/52	1/52	100.00
# Owner	1	0	1	1/0	0/52	1/52	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 18-522-000_MI_BP-UN_Montgomery County
Activity Title: UN-BP & PD

Activity Type: Acquisition - buyout of residential properties	Activity Status: Under Way
Project Number: 0006	Project Title: MONTGOMERY COUNTY
Projected Start Date: 09/11/2018	Projected End Date: 04/30/2027
Benefit Type: Direct (HouseHold)	Completed Activity Actual End Date:
National Objective: Urgent Need	Responsible Organization: Montgomery County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$219.52	\$517,395.72
Total Budget	\$219.52	\$517,395.72
Total Obligated	\$219.52	\$520,229.76
Total Funds Drawdown	\$0.00	\$121,208.03
Program Funds Drawdown	\$0.00	\$121,208.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$121,208.03
Montgomery County	\$0.00	\$121,208.03
Most Impacted and Distressed Expended	\$0.00	\$121,208.03

Activity Description:
Montgomery County will offer buyout assistance for urgent need households. These activities will meet the urgent need national objective.

Location Description:
Activities shall take place in the Montgomery County. Zip Codes 77301-77306, 77316, 77318, 77328, 77333, 77339, 77353-77358, 77362, 77365, 77372, 77378, 77380-77382, 77384-77387 and 77447.

Activity Progress Narrative:
Increase in activity budget related to state costs in support of activity delivery.

Accomplishments Performance Measures
No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 18-522-000_MI_BP-UN_Montgomery County_HI

Activity Title: Buyout Incentives

Activity Type:
Housing incentives to encourage resettlement

Project Number:
0006

Projected Start Date:
09/11/2018

Benefit Type:
Direct (HouseHold)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
MONTGOMERY COUNTY

Projected End Date:
04/30/2027

Completed Activity Actual End Date:

Responsible Organization:
Montgomery County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$219.52	\$80,095.33
Total Budget	\$219.52	\$80,095.33
Total Obligated	\$219.52	\$80,095.33
Total Funds Drawdown	\$0.00	\$11,025.51
Program Funds Drawdown	\$0.00	\$11,025.51
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$11,025.51
Montgomery County	\$0.00	\$11,025.51
Most Impacted and Distressed Expended	\$0.00	\$11,025.51

Activity Description:

Montgomery County will offer buyout incentives for low to moderate income households. These activities will meet the urgent need national objective.

Location Description:

Activities shall take place in the Montgomery County. Zip Codes 77301-77306, 77316, 77318, 77328, 77333, 77339, 77353-77358, 77362, 77365, 77372, 77378, 77380-77382, 77384-77387 and 77447.

Activity Progress Narrative:

Increase in activity budget related to state costs in support of activity delivery.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: 18-522-000_MI_BP-UN_Montgomery County_RA

Activity Title: UN-Relocation Assistance

Activity Type:	Activity Status:
Relocation payments and assistance	Under Way
Project Number:	Project Title:
0006	MONTGOMERY COUNTY
Projected Start Date:	Projected End Date:
09/11/2018	04/30/2027
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Urgent Need	Montgomery County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$219.52	\$156,842.63
Total Budget	\$219.52	\$156,842.63
Total Obligated	\$219.52	\$156,842.63
Total Funds Drawdown	\$0.00	\$1,025.49
Program Funds Drawdown	\$0.00	\$1,025.49
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,025.49
Montgomery County	\$0.00	\$1,025.49
Most Impacted and Distressed Expended	\$0.00	\$1,025.49

Activity Description:

Montgomery County will offer relocation assistance for low to moderate income households. These activities will meet urgent need national objective.

Location Description:

Activities shall take place in the Montgomery County. Zip Codes 77301-77306, 77316, 77318, 77328, 77333, 77339, 77353-77358, 77362, 77365, 77372, 77378, 77380-77382, 77384-77387 and 77447.

Activity Progress Narrative:

Increase in activity budget related to state costs in support of activity delivery.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: 19-076-021_MI_4_Patton Village

Activity Title: Street Improvements

Activity Type:	Activity Status:
Construction/reconstruction of streets	Under Way
Project Number:	Project Title:
0006	MONTGOMERY COUNTY
Projected Start Date:	Projected End Date:
08/07/2019	01/31/2024
Benefit Type:	Completed Activity Actual End Date:
Area (Survey)	
National Objective:	Responsible Organization:
Low/Mod	Patton Village, City of

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,937,183.29
Total Budget	\$0.00	\$1,937,183.29
Total Obligated	\$0.00	\$1,937,183.29
Total Funds Drawdown	(\$12,410.82)	\$1,815,541.47
Program Funds Drawdown	(\$12,410.82)	\$1,815,541.47
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$12,410.82)	\$1,815,541.47
Patton Village, City of	(\$12,410.82)	\$1,815,541.47
Most Impacted and Distressed Expended	(\$12,410.82)	\$1,815,541.47

Activity Description:

The City of Patton Village shall repair and reconstruct streets, repair and replace storm water pipe crossings, regrade roadside ditches, and complete associated appurtenances. These activities will meet low to the moderate-income national objective.

Location Description:

Construction shall take place in the City of Patton Village at Yates Street, Main Street, Main St, Roping Pen Road, H. L. Patton Street, Main St, and Lakeview Drive. This activity will provide a city-wide benefit to the City of Patton Village.

Activity Progress Narrative:

During the reporting period, the City of Patton Village submitted a refund to the GLO and had closeout documents under review for its street improvements project. 0

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0007 / NEWTON COUNTY

Grantee Activity Number: 18-535-000_MI_4_Newton County

Activity Title: Street Improvements

Activity Type:	Activity Status:
Construction/reconstruction of streets	Under Way
Project Number:	Project Title:
0007	NEWTON COUNTY
Projected Start Date:	Projected End Date:
07/01/2018	11/30/2025
Benefit Type:	Completed Activity Actual End Date:
Area (Survey)	
National Objective:	Responsible Organization:
Low/Mod	Newton County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$19,946,156.40
Total Budget	\$0.00	\$19,946,156.40
Total Obligated	\$0.00	\$19,949,829.68
Total Funds Drawdown	\$59,859.19	\$19,949,829.68
Program Funds Drawdown	\$59,859.19	\$19,949,829.68
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$59,859.19	\$19,949,829.68
Newton County	\$59,859.19	\$19,949,829.68
Most Impacted and Distressed Expended	\$59,859.19	\$19,949,829.68

Activity Description:

Newton County shall reconstruct roads, stabilize sub-grade, apply asphalt, remove and replace culverts, regrade roadside ditches, and complete associated appurtenances. These activities will meet low to the moderate-income national objective.

Location Description:

Construction shall take place in Newton County at Precinct #1 CR 3068, CR 3073, CR 4002, CR 4004, and CR 3037. Precinct #2 CR 1084, 1085, CR 1090, CR 1091, CR 1081, CR 1082, CR 1078, CR 1079, CR 1087, CR 1083, CR 1036, CR 1037, CR 1039, CR 2040, CR 2041, CR 4091, CR 4393, CR 1020 W, CR 2036 W, Lewis Road, Washington Rd, and CR 1006. Precinct #3 CR 4075,CR 4076 (Sabine Sands Road), CR 2016, CR 2076, CR 2001, CR 2053, and Klines Ferry Rd CR 2018. Precinct #4 CR 4191,CR 4153, CR 4171, CR 4122, CR 3139, CR 4181 N, CR 3148, and CR 3149.

Activity Progress Narrative:

During the reporting period, the Newton County submitted a refund to the GLO and had closeout documents under review for its street improvements project. 0

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	1	1/220160

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

Project # / 0008 / RSA HOUSING

Grantee Activity Number: 19-076-049_SC_ARP-LMH_CrossPlains

Activity Title: ARP-LMH

Activity Type:	Activity Status:
Affordable Rental Housing	Under Way
Project Number:	Project Title:
0008	RSA HOUSING
Projected Start Date:	Projected End Date:
02/18/2020	06/30/2025
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	Cross Plains, City of

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$22.43	\$2,005,216.52
Total Budget	\$22.43	\$2,005,216.52
Total Obligated	\$22.43	\$2,005,418.68
Total Funds Drawdown	\$1,500.81	\$1,975,809.77
Program Funds Drawdown	\$1,500.81	\$1,975,809.77
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,500.81	\$1,975,809.77
Cross Plains, City of	\$1,500.81	\$1,975,809.77
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The City of Cross Plains will provide reconstruction and new construction assistance activities. These activities will meet low to the moderate-income national objective.

Location Description:

Activities shall take place in the City of Cross Plains. Zip Codes 76443.

Activity Progress Narrative:

Quarterly expenditures for state costs in support of project delivery and final draw before contract closeout. No new projects were completed or underway.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 19-076-050_SC_HAP-LMH_Wharton

Activity Title: LMH-HAP & PD

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

0008

Projected Start Date:

03/28/2019

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

RSA HOUSING

Projected End Date:

12/31/2026

Completed Activity Actual End Date:

Responsible Organization:

Wharton

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$3,877.72	\$2,056,863.45
Total Budget	\$3,877.72	\$2,056,863.45
Total Obligated	\$3,877.72	\$2,067,223.84
Total Funds Drawdown	\$298,808.06	\$1,854,969.10
Program Funds Drawdown	\$298,808.06	\$1,854,969.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$298,808.06	\$1,854,969.10
Wharton	\$298,808.06	\$1,854,969.10
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The City of Wharton will provide homeowner rehabilitation and reconstruction assistance activities. These activities will meet low to the moderate-income national objective.

Location Description:

Activities shall take place in the City of Wharton. Zip Code 77488.

Activity Progress Narrative:

During the reporting period, the City of Wharton completed 1 HAP project and 0 underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/8
# of Singlefamily Units	0	3/8

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/5	1/3	3/8	100.00
# Owner	0	0	0	2/5	1/3	3/8	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 19-076-051_SC_ARP-LMH_Madisonville

Activity Title: ARP-LMH

Activity Type:
Affordable Rental Housing

Project Number:
0008

Projected Start Date:
01/10/2020

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
RSA HOUSING

Projected End Date:
12/31/2024

Completed Activity Actual End Date:

Responsible Organization:
Madisonville

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$156.99	\$2,002,252.41
Total Budget	\$156.99	\$2,002,252.41
Total Obligated	\$156.99	\$2,002,757.80
Total Funds Drawdown	\$2,317.78	\$1,984,473.59
Program Funds Drawdown	\$2,317.78	\$1,984,473.59
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,317.78	\$1,984,473.59
Madisonville	\$2,317.78	\$1,984,473.59
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The City of Madisonville will provide new construction assistance activities for multifamily units. These activities will meet low to the moderate-income national objective.

Location Description:

Activities shall take place in the City of Madisonville. Zip Code 77864.

Activity Progress Narrative:

Quarterly expenditures for state costs in support of project delivery and final draw before contract closeout. No new projects were completed or underway.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0009 / RSA INFRASTRUCTURE

Grantee Activity Number: 19-076-033_SC_5_Grimes County

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0009

Projected Start Date:

08/06/2019

Benefit Type:

Area (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

RSA INFRASTRUCTURE

Projected End Date:

03/31/2024

Completed Activity Actual End Date:

06/26/2025

Responsible Organization:

Grimes County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,983,232.07
Total Budget	\$0.00	\$1,983,232.07
Total Obligated	\$0.00	\$1,983,232.07
Total Funds Drawdown	\$0.00	\$1,983,232.07
Program Funds Drawdown	\$0.00	\$1,983,232.07
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,983,232.07
Grimes County	\$0.00	\$1,983,232.07
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Grimes County shall replace storm sewer culverts, install storm sewer pipes, install concrete headwalls, repair pavement and ditches, and complete associated appurtenances. These activities will meet low to the moderate-income national objective.

Location Description:

Construction shall take place in Grimes County at 1 - CR 320, 2 - CR 185, 3 - Clark/Albin Road,4 - Blackberry - County Road 206A, 5 - Blackberry - County Road 313, 6 - Blackberry - County Road 207 - EAST of intersection at County Road 207A, 7 - Blackberry - County Road 207 - WEST of intersection at County Road 207A and 8 - Blackberry CR 206.

Activity Progress Narrative:

Activity completed during quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	10590/10590

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: 19-076-042_SC_4_Jasper County

Activity Title: Street Improvements

Activity Type:	Activity Status:
Construction/reconstruction of streets	Under Way
Project Number:	Project Title:
0009	RSA INFRASTRUCTURE
Projected Start Date:	Projected End Date:
06/24/2019	03/31/2024
Benefit Type:	Completed Activity Actual End Date:
Area (Survey)	
National Objective:	Responsible Organization:
Low/Mod	Jasper County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$87.05	\$2,006,610.78
Total Budget	\$87.05	\$2,006,610.78
Total Obligated	\$87.05	\$2,007,968.30
Total Funds Drawdown	(\$15,502.02)	\$1,676,338.84
Program Funds Drawdown	(\$15,502.02)	\$1,676,338.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$15,502.02)	\$1,676,338.84
Jasper County	(\$15,502.02)	\$1,676,338.84
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Jasper County shall remove and repair portions of Precincts 3 and 4 roads outside the floodway and contractor to install culverts/drainage and associated appurtenances for both precincts. These activities will meet low to the moderate-income national objective.

Location Description:

Construction shall take place in Jasper County at the following locations: Site 1 Precinct 3 - County Road 555, County Road 556, County Road 557, County Road 558, County Road 559 and County Road 561. Site 2 Precinct 4 - County Road 740, County Road 745, County Road 744 and County Road 746.

Activity Progress Narrative:

During the reporting period, Jasper County submitted a refund to the GLO and had closeout documents under review for its street improvements project.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	20520/20520

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	0	0	0/0	227/227	282/282	80.50

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 19-076-047_SC_5_Jasper

Activity Title: Flood and Drainage Facilities

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0009

Projected Start Date:

08/07/2019

Benefit Type:

Area (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

RSA INFRASTRUCTURE

Projected End Date:

06/30/2026

Completed Activity Actual End Date:

Responsible Organization:

Jasper

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$438.71	\$2,017,484.96
Total Budget	\$438.71	\$2,017,484.96
Total Obligated	\$438.71	\$2,017,766.35
Total Funds Drawdown	\$119,466.45	\$1,895,325.33
Program Funds Drawdown	\$119,466.45	\$1,895,325.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$119,466.45	\$1,895,325.33
Jasper	\$119,466.45	\$1,895,325.33
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The City of Jasper shall clear channel rights-of-way, clear trees from the channel bank areas, install erosion control, place appropriate seeding, and complete associated appurtenances. These activities will meet low to the moderate-income national objective.

Location Description:

Construction shall take place in the City of Jasper at Sandy Creek Channel - From: East side of Hwy 96, To: East Approximately 3,700 linear feet. Activity provides a city-wide benefit to the City of Jasper.

Activity Progress Narrative:

During the reporting period, payment request processed. Certificate of Construction Completion, As-Builts, FWCR received and are pending review and closeout underway for flood and drainage facilities. 2648.59 - Quarterly expenditure for state costs in support of activity delivery.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0010 / MI County Competition

Grantee Activity Number: 19-076-055_MI_5-LMI_Patton Village

Activity Title: Flood and Drainage

Activity Type:
Rehabilitation/reconstruction of a public improvement

Project Number:
0010

Projected Start Date:
07/02/2020

Benefit Type:
Area (Survey)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
MI County Competition

Projected End Date:
05/31/2027

Completed Activity Actual End Date:

Responsible Organization:
Patton Village, City of

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$19,016,993.73
Total Budget	\$0.00	\$19,016,993.73
Total Obligated	\$0.00	\$19,016,993.73
Total Funds Drawdown	\$1,068,259.92	\$16,590,702.93
Program Funds Drawdown	\$1,068,259.92	\$16,590,702.93
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,068,259.92	\$16,590,702.93
Patton Village, City of	\$1,068,259.92	\$16,590,702.93
Most Impacted and Distressed Expended	\$1,068,259.92	\$16,590,702.93

Activity Description:

The City of Patton Village shall deepen existing detention pond and excavate channel for improving conveyance; and install overflow piping and inlet and outlet pipes and shall complete all associated appurtenances. These activities will meet low to the moderate-income national objective.

Location Description:

Construction shall take place in the City of Patton Village at Patton Lake Detention Pond #1 and 2 and Peach Creek Tributary.

Activity Progress Narrative:

During the reporting period, the City of Patton Village had 90% of construction complete for its Flood and Drainage project.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0011 / Disaster Recovery Reallocation Program

Grantee Activity Number: DRRP[16F]_HMI_LMI_25-141-001-F190_Tomball_F&D

Activity Title: Flood and Drainage Improvements

Activity Type:
Rehabilitation/reconstruction of a public improvement

Project Number:
0011

Projected Start Date:
08/05/2025

Benefit Type:
Area (Survey)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Disaster Recovery Reallocation Program

Projected End Date:
11/01/2027

Completed Activity Actual End Date:

Responsible Organization:
Tomball

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,350,000.00
Total Budget	\$0.00	\$1,350,000.00
Total Obligated	\$0.00	\$1,350,000.00
Total Funds Drawdown	\$91,557.15	\$91,557.15
Program Funds Drawdown	\$91,557.15	\$91,557.15
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$91,557.15	\$91,557.15
Tomball	\$91,557.15	\$91,557.15
Most Impacted and Distressed Expended	\$91,557.15	\$91,557.15

Activity Description:

The City of Tomball shall widen and deepen the existing drainage channel, reconstruct the outfall connection to the storm sewer system, construct lateral channel to existing drainage channel, and complete associated appurtenances for the M118 Channel Improvements project. This activity meets the low- and moderate-income national objective using surveys. Please see the documents tab for the source data of the service area.

Location Description:

Construction shall take place in the City of Tomball at M118 Basin Upper Section from Lizzie Ln to S Persimmon St.

Activity Progress Narrative:

During the reporting period, the City of Tomball completed environmental review for its Flood and Drainage project.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: DRRP[16F]_HMI_LMI_25-141-005-F331_Brazoria_SF

Activity Title: Sewer Facilities and Improvements

Activity Type:
Construction/reconstruction of water/sewer lines or systems

Project Number:
0011

Projected Start Date:
09/02/2025

Benefit Type:
Area (Survey)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Disaster Recovery Reallocation Program

Projected End Date:
08/31/2028

Completed Activity Actual End Date:

Responsible Organization:
Brazoria

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$700,000.00
Total Budget	\$0.00	\$700,000.00
Total Obligated	\$0.00	\$700,000.00
Total Funds Drawdown	\$79,151.82	\$79,151.82
Program Funds Drawdown	\$79,151.82	\$79,151.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$79,151.82	\$79,151.82
Brazoria	\$79,151.82	\$79,151.82
Most Impacted and Distressed Expended	\$79,151.82	\$79,151.82

Activity Description:

The City of Brazoria shall rehabilitate existing sanitary sewer pipe, as well as restore manholes along the sanitary sewer pipe and complete associated appurtenances for the Basin D Sewer Line Improvements Project.

This activity meets the low- and moderate-income national objective using surveys.

Location Description:

Construction shall take place at Basin D Approximately 600' north of Burnett St on Milam St to E Velasco St, continuing on E Velasco St to N Market St, continuing NE on N Market St to Old Main St, thence from N Market St SE on Marion St, thence on Camp St from Star St to approximately 200' east of Liberty St, thence on Crecy St from Camp St to Travis St continuing south on Travis St for approximately 397', thence on China St from Camp St to Pearl St, continuing NW on Pearl St to Star St, thence on Austin St from China St to Star St for the Basin D Sewer Line Improvements Project.

Activity Progress Narrative:

During the reporting period, the City of Brazoria had preliminary engineering design underway for it's Sewer Facilities and improvements project.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
---------------------------------------	------

Grantee Activity Number: DRRP[16F]_HMI_LMI_25-141-009-F356_WalkerCounty_SI

Activity Title: Street Improvements

Activity Type:	Activity Status:
Construction/reconstruction of streets	Under Way
Project Number:	Project Title:
0011	Disaster Recovery Reallocation Program
Projected Start Date:	Projected End Date:
11/06/2025	11/30/2028
Benefit Type:	Completed Activity Actual End Date:
Area (Survey)	
National Objective:	Responsible Organization:
Low/Mod	Walker County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$2,000,000.00	\$2,000,000.00
Total Budget	\$2,000,000.00	\$2,000,000.00
Total Obligated	\$2,000,000.00	\$2,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Walker County	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Walker County shall rehabilitate existing streets by reshaping the solid surface and complete associated appurtenances for the Walker County Precinct 3 Street Improvements Project. This activity meets the low- and moderate-income national objective using surveys. Please see the documents tab for the source data of the service area.

.

Location Description:

Construction shall take place in Walker County at Frank Cloud Road and Wood Farm Road for the Walker County Precinct 3 Street Improvements Project.

Activity Progress Narrative:

Activity created during the quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: DRRP[16F]_HMI_LMI_25-141-011-F357_WalkerCounty_SI

Activity Title: Street Improvements

Activity Type:	Activity Status:
Construction/reconstruction of streets	Under Way
Project Number:	Project Title:
0011	Disaster Recovery Reallocation Program
Projected Start Date:	Projected End Date:
11/18/2025	10/31/2028
Benefit Type:	Completed Activity Actual End Date:
Area (Survey)	
National Objective:	Responsible Organization:
Low/Mod	Walker County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$2,000,000.00	\$2,000,000.00
Total Budget	\$2,000,000.00	\$2,000,000.00
Total Obligated	\$2,000,000.00	\$2,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Walker County	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Walker County shall rehabilitate and strengthen existing street by replacing base material, repaving and complete associated appurtenances for the PCT 4 - Forgotten Forest Street Improvements Project. This activity meets the low-to moderate-income national objective though the use of surveys.

Location Description:

Construction shall take place at Forgotten Forest Subdivision at Pine Oak Ln from Hwy 190 to dead end, thence Knotty Pine Rd from Pine Oak Ln to Magnolia Ln, thence Hickory Ln from Knotty Pine Rd to dead end, thence Magnolia Ln from Hwy 190 to dead end, thence W Lake Rd from Magnolia Ln to Running Deer Rd continuing east on Running Deer Rd to E Lake Rd, continuing around the entire loop at E Lake Rd, thence Hoot Owl Rd from W Lake Rd to dead end.

Activity Progress Narrative:

Activity created during the quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	114
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	0	0
Monitoring/Technical Assistance Visits	0	114
Report/Letter Issued	0	114