

Grantee: Texas - GLO

Grant: B-08-DI-48-0001

October 1, 2025 thru December 31, 2025

Grant Number: B-08-DI-48-0001	Obligation Date: 03/31/2009	Award Date:
Grantee Name: Texas - GLO	Contract End Date:	Review by HUD: Submitted - Await for Review
Grant Award Amount: \$3,113,472,856.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$3,113,472,856.00	Estimated PI/RL Funds: \$8,797,290.86	
Total Budget: \$3,122,270,146.86		

Disasters:

Declaration Number

FEMA-1791-TX

Narratives

Disaster Damage:

According to Governor Perry’s Texas Rebounds Report November 2008, the 2008 hurricane season will go down in history as having been particularly unkind to Texas. The State was impacted by Hurricanes Ike, Gustav, and Dolly and a significant tropical storm within a 52 day time frame. Hurricane Ike, the most damaging, was enormous, 900 miles wide, and the size of West Virginia. As it rolled across the Gulf of Mexico, Ike grew from a Category 2 storm to a powerful Category 4 that unleashed a 20-foot storm surge that engulfed Galveston and other coastal areas, proving to be the third-most destructive storm to hit the United States. Hurricane Dolly, although less damaging only in absolute terms, had already struck the south Texas coastline as a Category 2 hurricane. It was the most destructive storm to hit the Rio Grande valley in over four decades.

Preliminary unreimbursed damage estimates for the 2008 hurricane season total more than \$29.4 billion. Of this amount, almost \$22.9 billion in non-housing related damages have been identified as well as \$3.4 billion of housing assistance needs. Homes, businesses, and infrastructure were damaged and destroyed. Physical structures may be replaced and rebuilt, but harder to address are the effects the disasters of 2008 have had on the thousands of Texans whose neighborhoods, communities, places of employment and daily lives have been fundamentally altered. The many facets of what makes a place a community, and not just a geographic location, must be repaired, restored, and rebuilt. This requires not only the strength of these communities as they rebuild individually, but the strength of our State to unify these communities as they rebuild Texas.

The Texas Rebounds Report also estimates over \$1.1 billion in losses to the forestry, agricultural, and fishery industries. Over 473,000 acres of timber were affected, agricultural fields were destroyed by salt contamination, and barns and barbed-wire fences were destroyed, thereby affecting the availability and suitability of grazing lands, with an estimated 15,000 head of livestock killed. The report details damages to area crops and recreational and commercial fisheries. Instances where large-scale damage necessitates a massive or multi-faceted recovery process with a long recovery period, such as the devastation of an entire area, the immediate need of safe and sanitary housing on a significant scale, the decimation of an industry, medical facilities, or the destruction of a major public infrastructure system, are scenarios in which the urgent need of such a situation shall be considered.

Texas is making the most of state and federal funds, and has received notice that the U.S. Department of Housing and Urban Development (HUD) will provide \$1,314,990,193 in disaster recovery supplemental funds from the Community Development Block Grant (CDBG) Program as a primary source of funding that is available for public infrastructure, economic development, and housing. The Action Plan for recovery encourages atriangular approach to disaster recovery – public infrastructure, economic development, and housing- with each piece critical to the recovery effort.

Recovery Needs:

Action Plan Amendment #4 contained a detailed budget accounting for \$37,481,416 in DREF funds to specific categories for administration, planning and program activities, for a total allocation of \$3,113,472,856 when added to previously awarded amounts program-wide. The Amendment also stratified the administration and planning dollars by Round (1 and 2) and between housing and non-housing. This was done in part to ensure the 55% housing and 45% non-housing allocations, as stipulated by the Conciliation Agreement, were maintained across two agencies - Texas Department of Housing and Community Affairs (TDHCA) and Texas Department of Rural Affairs (TDRA).

Now that the housing and non-housing programs are under one agency and in order to create a more efficient internal accounting mechanism, Amendment #5 will allow the Disaster Recovery (DR) Program to:

- Combine the administrative dollars into one allocation, eliminating the distinction between housing and non-housing and between Rounds 1 and 2 (see Tables 1 and 2).
- Combine the planning dollars into one allocation, eliminating the distinction between housing and non-housing and between Rounds 1 and 2.
- Allow for the utilization of administration and planning dollars to supplement existing allocations in accordance with

GLO policies.

- Allow for transfer of program dollars between Rounds 1 and 2, maintaining the distinction between housing and non-housing, for budgeting and planning purposes.
- Also, in order to facilitate the creation of an economic development and other programs which may generate program income locally, the GLO is affirming that program income is governed by the waiver in the Federal Register, Volume 74, No. 29, February 13, 2009 and may be retained by the grantees for economic development and other activities within program guidelines.
- Because the Action Plan appears to restrict eligible grantees to cities and counties, Amendment #5 will allow public universities and other non-profit entities, as identified in the MODs, to be grantees for non-housing and housing activities. Finally, in order to maintain maximum flexibility for the use of funds and to allow for innovation and efficiency in the construction of affordable rental units, Amendment #5 will allow for construction of either single or multi-family rental units as long as the affordable rental requirement for each region is maintained. The Amendment will also allow the GLO to waive the \$10,000,000 cap for multifamily project-based applications as well as the \$20,000,000 cap per Developer/Applicant for applications related to public housing.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$0.00	\$3,091,161,091.51
Total Budget	\$0.00	\$3,091,155,491.51
Total Obligated	\$0.00	\$3,091,154,898.77
Total Funds Drawdown	\$633,136.52	\$3,033,163,400.27
Program Funds Drawdown	\$566,174.06	\$3,030,495,713.39
Program Income Drawdown	\$66,962.46	\$2,667,686.88
Program Income Received	\$44,641.64	\$2,667,686.88
Total Funds Expended	\$633,136.52	\$3,033,163,400.27
HUD Identified Most Impacted and Distressed	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 5,600.00
Match Funds	\$ 0.00	\$ 5,600.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
2101 CHURCH STREET, LLC	\$ 0.00	\$ 5,435,424.00
Angelina County	\$ 0.00	\$ 9,993,229.80
Grimes County	\$ 0.00	\$ 1,458,791.45
Groves	\$ 0.00	\$ 2,651,272.44
Groveton	\$ 0.00	\$ 373,328.71
Groveton1	\$ 0.00	\$ 227,034.31
H-GAC	\$ 0.00	\$ 20,104,626.60
HNTB CORPORATION	\$ 0.00	\$ 26,391,538.29
HOUSING ASSOCIATES OF PORT ISABEL, LTD. - AKA Beacon	\$ 0.00	\$ 816,898.00
HOUSING AUTHORITY OF THE CITY OF MISSION	\$ 0.00	\$ 0.00
Hardin	\$ 0.00	\$ 269,748.21
Hardin County	\$ 0.00	\$ 14,887,859.43
Angleton	\$ 0.00	\$ 2,109,595.00
Harlingen	\$ 0.00	\$ 2,281,582.98
Harris County	\$ 0.00	\$ 162,239,730.28
Harris County Housing Authority	\$ 0.00	\$ 14,694,295.96
Harrison County	\$ 0.00	\$ 392,542.37
Hemphill	\$ 0.00	\$ 919,684.52
Hempstead	\$ 0.00	\$ 167,944.53
Hidalgo	\$ 0.00	\$ 516,499.58
Hidalgo County	\$ 0.00	\$ 34,005,134.10
Hilshire Village	\$ 0.00	\$ 203,404.84
Hitchcock	\$ 0.00	\$ 11,208,015.68
Aransas Pass	\$ 0.00	\$ 295,081.53
Houston	\$ 0.00	\$ 260,175,205.15

Houston County	\$ 0.00	\$ 4,179,841.24
Houston Housing Authority	\$ 0.00	\$ 1,973,982.49
Houston-Galveston Area Council of Governments	\$ 0.00	\$ 66,459,715.80
Houston1	\$ 0.00	\$ 21,007,675.51
Houston2	\$ 0.00	\$ 0.00
Hudson	\$ 0.00	\$ 220,900.67
Hudson2	\$ 0.00	\$ 177,040.74
Hughes Springs	\$ 0.00	\$ 124,230.04
Humble	\$ 0.00	\$ 623,821.05
Ark-Tex Council of Governments	\$ 0.00	\$ 1,305,988.27
Huntington	\$ 0.00	\$ 139,005.59
Huntington2	\$ 0.00	\$ 89,328.74
Huntsville	\$ 0.00	\$ 468,259.78
Indian Lake	\$ 0.00	\$ 51,576.63
Jacksonville	\$ 0.00	\$ 399,724.38
Jamaica Beach	\$ 0.00	\$ 2,869,610.26
Jasper	\$ 0.00	\$ 3,020,140.70
Jasper County	\$ 0.00	\$ 10,049,112.39
Jefferson County	\$ 0.00	\$ 34,434,416.81
Jefferson1	\$ 0.00	\$ 87,358.82
Bayou Vista	\$ 0.00	\$ 3,008,589.36
Jim Hogg County	\$ 0.00	\$ 165,482.50
Joaquin	\$ 0.00	\$ 255,467.47
Joaquin1	\$ 0.00	\$ 0.00
Kemah	\$ 0.00	\$ 3,920,828.54
Kenedy County	\$ 0.00	\$ 1,017,094.85
Kennard	\$ 0.00	\$ 162,112.22
Kilgore2	\$ 0.00	\$ 274,773.46
Kirbyville	\$ 0.00	\$ 262,781.38
Kirbyville2	\$ 0.00	\$ 614,536.51
Kleberg County	\$ 0.00	\$ 2,298,123.53
Bayside	\$ 0.00	\$ 167,437.62
Kountze	\$ 0.00	\$ 932,761.42
LRGVDC	\$ 0.00	\$ 124,958,945.00
La Feria	\$ 0.00	\$ 18,933,296.33
La Grulla	\$ 0.00	\$ 102,965.10
La Joya	\$ 0.00	\$ 445,387.51
La Marque	\$ 0.00	\$ 9,748,437.74
La Porte	\$ 0.00	\$ 7,843,592.68
La Villa	\$ 0.00	\$ 254,433.64
Laguna Vista	\$ 0.00	\$ 121,633.82
Lakeport	\$ 0.00	\$ 147,471.51
Baytown Housing Authority	\$ 0.00	\$ 4,502,051.73
Lamar University	\$ 0.00	\$ 10,642,775.54
Latexo	\$ 0.00	\$ 131,605.13
League City	\$ 0.00	\$ 11,459,568.25
Leon County	\$ 0.00	\$ 913,900.93
Leona	\$ 0.00	\$ 131,357.19
Liberty	\$ 0.00	\$ 3,085,393.18
Liberty County	\$ 0.00	\$ 38,450,155.31
Livingston	\$ 0.00	\$ 1,355,184.35
Longview	\$ 0.00	\$ 438,702.04
Los Fresnos	\$ 0.00	\$ 118,671.80
Beaumont	\$ 0.00	\$ 34,307,549.63
Los Indios	\$ 0.00	\$ 60,249.33
Lovelady	\$ 0.00	\$ 212,343.41
Lufkin	\$ 0.00	\$ 1,995,008.87



Lumberton	\$ 0.00	\$ 2,070,606.65
Lyford	\$ 0.00	\$ 564,248.07
Madison County	\$ 0.00	\$ 1,450,072.66
Madisonville	\$ 0.00	\$ 439,860.72
Magnolia	\$ 0.00	\$ 730,640.77
Marion County	\$ 0.00	\$ 74,423.70
Marquez	\$ 0.00	\$ 63,883.72
Beckville	\$ 0.00	\$ 301,839.60
Marshall	\$ 0.00	\$ 345,193.34
Matagorda, County of	\$ 0.00	\$ 15,760,540.57
McAllen	\$ 0.00	\$ 4,105,271.22
Mercedes	\$ 0.00	\$ 545,201.91
Midway	\$ 0.00	\$ 324,902.98
Milam County	\$ 0.00	\$ 523,681.85
Mission, city of	\$ 0.00	\$ 211,386.59
Mission1	\$ 0.00	\$ 1,947,122.28
Mont Belvieu	\$ 0.00	\$ 4,126,882.16
Montgomery	\$ 0.00	\$ 415,697.28
Bellaire	\$ 0.00	\$ 2,310,229.26
Montgomery County	\$ 0.00	\$ 8,409,041.70
Morgan's Point	\$ 0.00	\$ 627,280.51
Mount Enterprise2	\$ 0.00	\$ 65,247.03
NHDC APARTMENTS - COUNTRYSIDE VILLAGE, LP	\$ 0.00	\$ 7,243,895.07
NHDC COLONY LLC	\$ 0.00	\$ 6,264,388.46
NHDC LEXINGTON SQUARE APARTMENTS, LP	\$ 0.00	\$ 1,425,866.57
Nacogdoches	\$ 0.00	\$ 2,607,482.37
Nacogdoches County	\$ 0.00	\$ 8,846,406.45
Nacogdoches2	\$ 0.00	\$ 1,368,121.93
Nassau Bay	\$ 0.00	\$ 926,386.12
Alabama Coushatta Indian Reservation	\$ 0.00	\$ 98,318.60
Bevil Oaks	\$ 0.00	\$ 1,356,436.12
Navasota	\$ 0.00	\$ 434,935.26
Nederland	\$ 0.00	\$ 2,740,901.93
New Summerfield	\$ 0.00	\$ 1,161,246.27
Newton County	\$ 0.00	\$ 6,718,554.68
Newton County Texas	\$ 0.00	\$ 210,715.13
Newton, City of	\$ 0.00	\$ 572,176.54
Newton2	\$ 0.00	\$ 868,790.94
Nome	\$ 0.00	\$ 1,601,620.69
Nueces County	\$ 0.00	\$ 1,570,978.03
ORANGE NAVY II, L.P.	\$ 0.00	\$ 3,449,997.00
Brazoria	\$ 0.00	\$ 132,716.59
ORANGE REDEVELOPMENT CORPORATION - AKA Arthur	\$ 0.00	\$ 10,000,000.00
Oak Ridge North	\$ 0.00	\$ 583,879.78
Office of Rural Community Affairs	\$ 0.00	\$ 0.00
Office of Rural Community Affairs	\$ 0.00	\$ 25,673,053.30
Old River Winfree	\$ 0.00	\$ 266,738.60
Old River-Winfree	\$ 0.00	\$ 2,345,085.59
Onalaska	\$ 0.00	\$ 169,437.62
Onalaska2	\$ 0.00	\$ 277,634.30
Orange	\$ 0.00	\$ 17,979,920.15
Orange County	\$ 0.00	\$ 18,321,745.93
Brazoria County	\$ 0.00	\$ 17,534,657.90
Orange Housing Authority	\$ 0.00	\$ 10,015,511.74
Orange2	\$ 0.00	\$ 0.00
Ore City	\$ 0.00	\$ 97,175.19
Palacios	\$ 0.00	\$ 1,539,080.53

Palmhurst	\$ 0.00	\$ 453,993.61
Palmview	\$ 0.00	\$ 467,558.08
Panola County	\$ 0.00	\$ 152,727.62
Panorama Village	\$ 0.00	\$ 201,136.55
Pasadena	\$ 0.00	\$ 35,309,117.32
Penitas	\$ 0.00	\$ 375,482.70
Brazos Valley Affordable Housing Corporation -BVAHC	\$ 0.00	\$ 946,639.15
Pharr	\$ 0.00	\$ 2,111,342.54
Pine Forest	\$ 0.00	\$ 520,438.16
Pine Forest2	\$ 0.00	\$ 325,750.83
Pinehurst	\$ 0.00	\$ 587,376.22
Pineland	\$ 0.00	\$ 462,717.91
Pineland3	\$ 0.00	\$ 97,045.56
Piney Point Village	\$ 0.00	\$ 244,778.74
Plum Grove	\$ 0.00	\$ 906,216.95
Point Blank	\$ 0.00	\$ 573,430.74
Point Comfort	\$ 0.00	\$ 197,287.79
Brazos Valley Council of Governments	\$ 0.00	\$ 1,766,132.53
Polk County	\$ 0.00	\$ 13,146,264.55
Port Aransas	\$ 0.00	\$ 420,358.69
Port Arthur	\$ 0.00	\$ 35,934,894.99
Port Arthur2	\$ 0.00	\$ 2,734,604.75
Port Isabel	\$ 0.00	\$ 230,300.79
Port Lavaca	\$ 0.00	\$ 181,506.44
Primera	\$ 0.00	\$ 1,185,710.25
Raymondville	\$ 0.00	\$ 2,095,447.21
Refugio County	\$ 0.00	\$ 105,500.82
Rio Grande City	\$ 0.00	\$ 165,743.66
Bridge City	\$ 0.00	\$ 17,240,128.01
Rio Hondo	\$ 0.00	\$ 1,087,677.94
Robertson County	\$ 0.00	\$ 914,474.37
Rockport	\$ 0.00	\$ 2,021,098.25
Roma	\$ 0.00	\$ 2,072,635.50
Rose City	\$ 0.00	\$ 5,721,957.54
Rusk	\$ 0.00	\$ 144,297.70
Rusk County	\$ 0.00	\$ 211,269.32
Sabine County	\$ 0.00	\$ 9,102,783.89
San Augustine	\$ 0.00	\$ 2,481,277.28
San Augustine County	\$ 0.00	\$ 6,137,643.48
Broaddus	\$ 0.00	\$ 122,362.78
San Benito	\$ 0.00	\$ 882,802.34
San Jacinto County	\$ 0.00	\$ 12,979,558.66
San Juan	\$ 0.00	\$ 0.00
San Juan Housing Authority	\$ 0.00	\$ 0.00
San Perlita	\$ 0.00	\$ 336,779.98
Santa Fe	\$ 0.00	\$ 5,681,175.25
Santa Rosa	\$ 0.00	\$ 563,825.94
Seabrook	\$ 0.00	\$ 10,118,586.63
Seadrift	\$ 0.00	\$ 203,950.73
Seven Oaks	\$ 0.00	\$ 34,897.79
Broaddus2	\$ 0.00	\$ 87,478.60
Shelby County	\$ 0.00	\$ 3,715,483.22
Shenandoah	\$ 0.00	\$ 399,474.43
Shepherd	\$ 0.00	\$ 1,869,209.04
Shoreacres	\$ 0.00	\$ 5,933,592.06
Silsbee	\$ 0.00	\$ 1,275,432.01
Smith County	\$ 0.00	\$ 182,927.34



Sour Lake	\$ 0.00	\$ 1,110,404.86
South Houston	\$ 0.00	\$ 10,806,757.33
South Padre Island	\$ 0.00	\$ 1,156,242.52
Southeast Texas Regional Planning Commission (SETRPC)	\$ 0.00	\$ 277,527,479.68
Brooks County	\$ 0.00	\$ 985,593.66
Southside Place	\$ 0.00	\$ 251,878.07
Splendora	\$ 0.00	\$ 562,782.98
Starr County	\$ 0.00	\$ 2,277,139.04
Sullivan City	\$ 0.00	\$ 522,726.22
Sweeny	\$ 0.00	\$ 200,314.41
TIDWELL ESTATES, LTD.	\$ 0.00	\$ 277,676.00
TOWERS OF CLEAR LAKE, LTD	\$ 0.00	\$ 4,063,471.00
Tatum	\$ 0.00	\$ 280,423.80
Taylor Landing	\$ 0.00	\$ 922,264.39
Tenaha	\$ 0.00	\$ 252,527.80
Brooks County1	\$ 0.00	\$ 92,023.87
Texas City	\$ 0.00	\$ 22,434,863.42
Texas Department of Housing and Community Affairs	\$ 0.00	\$ 9,875,097.32
Texas General Land Office	\$ 525,334.16	\$ 344,574,121.47
Tiki Island	\$ 0.00	\$ 1,362,630.71
Timpson	\$ 0.00	\$ 289,291.23
Trinity	\$ 0.00	\$ 1,650,837.35
Trinity County	\$ 0.00	\$ 5,829,342.43
Troup	\$ 0.00	\$ 250,938.76
Tyler County	\$ 0.00	\$ 13,644,238.63
UNION ACRES TRUST	\$ 0.00	\$ 3,003,389.00
Alamo	\$ 0.00	\$ 486,315.01
Browndell2	\$ 0.00	\$ 55,933.24
Upshur County	\$ 0.00	\$ 147,066.47
Victoria County	\$ 0.00	\$ 359,845.56
Vidor	\$ 0.00	\$ 7,998,482.88
Walker County	\$ 0.00	\$ 999,156.31
Waller	\$ 0.00	\$ 286,500.67
Waller County	\$ 0.00	\$ 756,696.58
Wallis	\$ 0.00	\$ 767,078.24
Washington County	\$ 0.00	\$ 631,302.79
Waskom	\$ 0.00	\$ 229,486.74
Webster	\$ 0.00	\$ 582,245.33
Brownsville	\$ 0.00	\$ 1,054,846.15
Wells	\$ 0.00	\$ 189,080.78
Weslaco	\$ 0.00	\$ 594,103.84
West Columbia	\$ 0.00	\$ 263,913.90
West University Place	\$ 0.00	\$ 248,223.73
White Oak	\$ 0.00	\$ 200,081.06
Wickson Creek Special Utility District	\$ 0.00	\$ 305,164.84
Willacy County	\$ 0.00	\$ 11,799,674.43
Willis	\$ 0.00	\$ 1,026,858.51
Winona	\$ 0.00	\$ 72,158.95
Woodbranch Village	\$ 0.00	\$ 19,233.74
Brownsville1	\$ 0.00	\$ 2,808,024.68
Woodville	\$ 0.00	\$ 1,967,954.86
Burleson County	\$ 0.00	\$ 1,256,084.10
CHAMPION HOMES AT BAY WALK	\$ 0.00	\$ 4,999,791.03
CHICORY COURT I, LP - AKA CHampion homes at marina	\$ 0.00	\$ 10,000,000.00
CITY OF WEST ORANGE	\$ 0.00	\$ 2,690,510.79
Calhoun County	\$ 0.00	\$ 276,316.95
Cameron County	\$ 0.00	\$ 22,257,663.34



Carthage2	\$ 0.00	\$ 128,294.81
Alto	\$ 0.00	\$ 1,337,693.07
Center	\$ 0.00	\$ 1,201,792.15
Center2	\$ 0.00	\$ 202,594.32
Chambers County	\$ 0.00	\$ 55,581,896.28
Cherokee County	\$ 0.00	\$ 1,155,399.32
Chester	\$ 0.00	\$ 1,325.00
Chester1	\$ 0.00	\$ 159,094.99
China	\$ 0.00	\$ 1,739,392.21
City of Baytown	\$ 0.00	\$ 33,601,088.10
City of Friendswood	\$ 0.00	\$ 7,270,592.00
City of, Jacinto City	\$ 0.00	\$ 4,281,226.15
Alton	\$ 0.00	\$ 433,748.16
Clarksville City	\$ 0.00	\$ 350,125.67
Clear Lake Shores	\$ 0.00	\$ 2,034,496.79
Cleveland, City of	\$ 0.00	\$ 1,303,652.36
Cleveland2	\$ 0.00	\$ 1,963,494.50
Clute	\$ 0.00	\$ 1,505,896.76
Coldspring	\$ 0.00	\$ 678,072.05
Colmesneil	\$ 0.00	\$ 1,511.37
Colmesneil1	\$ 0.00	\$ 356,226.65
Combes	\$ 0.00	\$ 1,127,265.05
Conroe	\$ 0.00	\$ 480,759.91
Alvin	\$ 0.00	\$ 2,894,161.02
Corrigan	\$ 0.00	\$ 641,517.39
County of Jim Wells	\$ 0.00	\$ 1,300,306.94
County of, San Patricio	\$ 0.00	\$ 1,527,655.09
Crockett	\$ 0.00	\$ 2,424,324.34
Cuney	\$ 0.00	\$ 982,765.90
Daisetta	\$ 0.00	\$ 413,979.16
Dayton	\$ 0.00	\$ 2,209,229.83
Deep East Texas Council of Governments	\$ 0.00	\$ 1,273,461.92
Deep East Texas Council of Governments (DETCOG)	\$ 0.00	\$ 29,250,038.42
Deer Park	\$ 0.00	\$ 1,901,775.97
Ames	\$ 0.00	\$ 533,624.16
Devers	\$ 0.00	\$ 115,031.39
Devers2	\$ 0.00	\$ 0.00
Diboll	\$ 0.00	\$ 345,098.56
Diboll2	\$ 0.00	\$ 235,649.96
Dickinson	\$ 0.00	\$ 20,397,396.82
Donna	\$ 0.00	\$ 560,326.90
ELP SIMON, LP - FOUNTAINS AT WESTCHASE	\$ 0.00	\$ 2,141,105.00
East Texas Council of Governments(ETCOG)	\$ 0.00	\$ 289,589.65
Easton	\$ 0.00	\$ 878,990.07
Edcouch	\$ 0.00	\$ 532,276.03
Anahuac	\$ 0.00	\$ 7,292,638.21
Edinburg	\$ 0.00	\$ 2,329,040.98
Elkhart	\$ 0.00	\$ 898,117.79
Elsa	\$ 0.00	\$ 565,036.69
Escobares	\$ 0.00	\$ 1,123,327.76
Falfurrias	\$ 0.00	\$ 1,018,632.72
Fort Bend County	\$ 0.00	\$ 1,853,678.07
Freeport	\$ 0.00	\$ 2,138,881.57
Fulton	\$ 0.00	\$ 186,838.15
Galena Park	\$ 0.00	\$ 1,407,690.77
Galveston	\$ 85,481.54	\$ 239,019,268.20
Anderson County	\$ 0.00	\$ 212,017.60



Galveston County	\$ 22,320.82	\$ 275,411,068.63
Galveston Housing Authority	\$ 0.00	\$ 133,883,133.62
Garrison	\$ 0.00	\$ 84,583.45
Garrison1	\$ 0.00	\$ 50,505.51
Gilmer	\$ 0.00	\$ 119,594.87
Gladewater	\$ 0.00	\$ 526,750.65
Goodrich	\$ 0.00	\$ 56,619.66
Grapeland	\$ 0.00	\$ 335,299.24
Grapeland1	\$ 0.00	\$ 184,776.00
Gregg County	\$ 0.00	\$ 957,805.13

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	83.74%	78.84%
Minimum Non Federal Match	\$.00	\$.00	\$5,600.00
Overall Benefit Amount	\$1,448,593,507.63	\$2,399,935,778.72	\$2,284,214,483.83
Limit on Public Services	\$467,020,928.40	\$17,409,627.67	\$17,397,346.91
Limit on Admin/Planning	\$155,673,642.80	\$225,083,131.61	\$222,020,912.68
Limit on Admin	\$.00	\$155,683,766.35	\$153,209,896.63
Most Impacted and Distressed	\$.00	\$.00	\$.00

Overall Progress Narrative:

OVERALL NARRATIVE
During the reporting period, the GLO continued to work towards closeout for the remaining active contracts. The Disaster Recovery Reallocation Program contracts are underway and expected to begin drawing funds in the upcoming quarter.

INFRASTRUCTURE
2 contracts remain active at various stages of activity.

AFFORDABLE RENTAL HOUSING
Closeout is still underway for the remaining contracts. The new Disaster Recovery Reallocation Program portfolio contains several Affordable Rental Housing projects that are beginning construction and expected to have draws in the upcoming quarters.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0001, ADMINISTRATION	\$522,289.75	\$155,683,766.35	\$153,212,239.12
0002, PLANNING	\$3,044.41	\$59,055,149.55	\$55,806,903.59
0003, NON-HOUSING	\$40,839.90	\$1,298,596,324.16	\$1,271,032,289.79
0004, HOUSING	\$0.00	\$1,608,934,906.80	\$1,550,444,280.89
9999, Restricted Balance	\$0.00	\$0.00	\$0.00

Activities

Project # /	0001 / ADMINISTRATION
-------------	-----------------------

Grantee Activity Number: GLO-Admin

Activity Title: GLO

Activity Type:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
0001	ADMINISTRATION
Projected Start Date:	Projected End Date:
09/01/2011	12/31/2021
Benefit Type:	Completed Activity Actual End Date:
N/A	
National Objective:	Responsible Organization:
N/A	Texas General Land Office

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$55,477,517.74
Total Budget	\$0.00	\$55,477,517.74
Total Obligated	\$0.00	\$60,066,161.32
Total Funds Drawdown	\$522,289.75	\$58,298,427.30
Program Funds Drawdown	\$522,289.75	\$58,298,427.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$522,289.75	\$58,298,427.30
Texas General Land Office	\$522,289.75	\$58,298,427.30
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

During the reporting period, the GLO continued administrative services for the Hurricane Ike grant.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0002 / PLANNING

Grantee Activity Number: GLO-Planning
Activity Title: GLO Services (Planning)

Activity Type: Planning	Activity Status: Under Way
Project Number: 0002	Project Title: PLANNING
Projected Start Date: 09/01/2011	Projected End Date: 12/31/2021
Benefit Type: Area (Census)	Completed Activity Actual End Date:
National Objective: N/A	Responsible Organization: Texas General Land Office

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$28,088,445.52
Total Budget	\$0.00	\$28,088,445.52
Total Obligated	\$0.00	\$23,756,336.52
Total Funds Drawdown	\$3,044.41	\$23,639,190.56
Program Funds Drawdown	\$3,044.41	\$23,639,190.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,044.41	\$23,639,190.56
Texas General Land Office	\$3,044.41	\$23,639,190.56
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:
Planned Activity Round 1 and Round 2

Location Description:
Planned Activity

Activity Progress Narrative:
During the reporting period, the GLO continued planning services for the Hurricane Ike grant. There are currently no active planning contracts in this grant and all costs are related to payroll, translation services and other planning items.

Accomplishments Performance Measures
No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0003 / NON-HOUSING

Grantee Activity Number: DRS220051-20-
Activity Title: HGAC-GLO#15-081-000-8748

Activity Type: Clearance and Demolition	Activity Status: Under Way
Project Number: 0003	Project Title: NON-HOUSING
Projected Start Date: 03/12/2015	Projected End Date: 12/31/2026
Benefit Type: Area (Census)	Completed Activity Actual End Date:
National Objective: Low/Mod	Responsible Organization: Galveston

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$5,288,846.16
Total Budget	\$0.00	\$5,288,846.16
Total Obligated	\$0.00	\$7,241,556.86
Total Funds Drawdown	\$85,481.54	\$7,155,101.32
Program Funds Drawdown	\$40,839.90	\$7,021,176.40
Program Income Drawdown	\$44,641.64	\$133,924.92
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$85,481.54	\$7,155,101.32
Galveston	\$85,481.54	\$7,155,101.32
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Contractor shall demolish and clear the abandoned municipal incinerator facility and dispose of waste material generated through the project. The scope of clean-up activities cannot be precisely defined at this time. Contractor shall implement clean-up activities as described by the Response Action Plan which is currently in progress. Demolition shall take place at the Abandoned municipal incinerator facility located at 700 Lennox Avenue, Galveston, TX. 77551. Improvements will address the failure to function due to hurricane Ike.

Location Description:

Demolition shall take place at the Abandoned municipal incinerator facility located at 700 Lennox Avenue Galveston, TX 77551.

Activity Progress Narrative:

During the reporting period, the City submitted a budget amendment in preparation for closing out its IKE R2.2 contract.

Accomplishments Performance Measures
No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: DRS220064-14-
Activity Title: HGAC-GLO#12-468-000-6624

Activity Type:
Acquisition, construction,reconstruction of public facilities

Project Number:
0003

Projected Start Date:
06/15/2012

Benefit Type:
Area (Census)

National Objective:
Low/Mod

Program Income Account:
Getunder1000limit_7.10.2012

Activity Status:
Completed

Project Title:
NON-HOUSING

Projected End Date:
12/31/2021

Completed Activity Actual End Date:
05/19/2025

Responsible Organization:
Harris County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$525,383.96
Total Budget	\$0.00	\$525,383.96
Total Obligated	\$0.00	\$534,736.83
Total Funds Drawdown	\$0.00	\$534,736.83
Program Funds Drawdown	\$0.00	\$534,736.83
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$534,736.83
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Contractor shall purchase and install two (2) two hundred fifty to five hundred kilowatt (250 - 500 kW) permanently-affixed generators with transfer switches, foundation, enclosure, associated appurtenances, and any other site work associated with construction. Installation of the backup generators will provide an emergency power source to the health clinics during future storm events and allow the clinics to provide continuous health services. Construction shall take place at the Northwest Clinic located at 3737 Dacoma Street and Southeast Clinic located at 5901 Long Drive in Houston, Texas. Improvements shall address a failure to function caused by Hurricane.

Location Description:

Construction shall take place at the Northwest Clinic located at 3737 Dacoma Street and Southeast Clinic located at 5901 Long Drive in Houston, Texas.

Activity Progress Narrative:

Contract underwent final reconciliation, all financials, accomplishments, and beneficiary data has been verified and submitted in DRGR. Activity status has been updated to Completed.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------



Grantee Activity Number: DRS220064-1a-
Activity Title: HGAC-GLO#12-468-000-6624

Activity Type:
Construction/reconstruction of water/sewer lines or systems

Project Number:
0003

Projected Start Date:
06/15/2012

Benefit Type:
Area (Survey)

National Objective:
Urgent Need

Program Income Account:
Getunder1000limit_7.10.2012

Activity Status:
Completed

Project Title:
NON-HOUSING

Projected End Date:
12/31/2021

Completed Activity Actual End Date:
05/19/2025

Responsible Organization:
Harris County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,935,656.52
Total Budget	\$0.00	\$1,935,656.52
Total Obligated	\$0.00	\$1,775,460.51
Total Funds Drawdown	\$0.00	\$1,775,460.51
Program Funds Drawdown	\$0.00	\$1,775,460.51
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,775,460.51
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Contractor shall purchase and install one (1) five hundred to seven hundred fifty kilowatt (500 - 750 kW) permanently-affixed generator with transfer switches, foundation, driveway, awning, and associated appurtenances. Contractor shall also purchase and install one (1) seven hundred to one thousand kilowatt (700 - 1,000 kW) permanently-affixed generator with transfer switches, foundation, driveway, awning, and associated appurtenances, as well as sand blasting and re-coating an existing five hundred thousand gallon (500,000 gal) storage tank, and performing any other site work associated with construction. Installation of the backup generators and rehabilitation of the storage tank will ensure continuous operation of the water plant facilities and uninterrupted water service. Construction shall take place at the following water facility locations in Deer Park, Texas: At the Pasadena Boulevard Storage Tank located at 2200 E. Pasadena Blvd., at the P Street Water Plant located at 427 P Street, and at the Coy Street Water Plant located at 2702 Coy Street. Improvements shall address a failure to function and direct damage caused by Hurricane Ike.

Location Description:

Construction shall take place at the following water facility locations in Deer Park, Texas: At the Pasadena Boulevard Storage Tank located at 2200 E. Pasadena Blvd., at the P Street Water Plant located at 427 P Street, and at the Coy Street Water Plant located at 2702 Coy Street.

Activity Progress Narrative:

Contract underwent final reconciliation, all financials, accomplishments, and beneficiary data has been verified and submitted in DRGR. Activity status has been updated to Completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	2	3/3

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

Grantee Activity Number: DRS220064-1a-McNair
Activity Title: HGAC-GLO#12-468-000-6624

Activity Type:
Construction/reconstruction of water/sewer lines or systems

Project Number:
0003

Projected Start Date:
06/15/2012

Benefit Type:
Area (Census)

National Objective:
Low/Mod

Program Income Account:
Getunder1000limit_7.10.2012

Activity Status:
Completed

Project Title:
NON-HOUSING

Projected End Date:
12/31/2021

Completed Activity Actual End Date:
05/19/2025

Responsible Organization:
Harris County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$188,024.54
Total Budget	\$0.00	\$188,024.54
Total Obligated	\$0.00	\$181,526.62
Total Funds Drawdown	\$0.00	\$181,526.62
Program Funds Drawdown	\$0.00	\$181,526.62
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$181,526.62
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Contractor shall purchase and install one (1) one hundred to two hundred kilowatt (100 - 200 kW) permanently-affixed generator with transfer switch, enclosure, foundation, associated appurtenances, and perform other site work associated with construction. Installation of the backup generator will ensure continuous operation of the water facility and uninterrupted water service. Construction shall take place at the McNair 1-A Broad Street Water Facility located at 2310 Broad Street in Baytown, Texas. Improvements shall address a failure to function caused by Hurricane Ike.

Location Description:

Construction shall take place at the McNair 1-A Broad Street Water Facility located at 2310 Broad Street in Baytown, Texas.

Activity Progress Narrative:

Contract underwent final reconciliation, all financials, accomplishments, and beneficiary data has been verified and submitted in DRGR. Activity status has been updated to Completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: DRS220064-1b-Southside Place

Activity Title: HGAC-GLO#12-468-000-6624

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0003

Projected Start Date:

06/15/2012

Benefit Type:

Area (Census)

National Objective:

Urgent Need

Program Income Account:

Getunder1000limit_7.10.2012

Activity Status:

Completed

Project Title:

NON-HOUSING

Projected End Date:

12/31/2021

Completed Activity Actual End Date:

05/19/2025

Responsible Organization:

Harris County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$317,234.47
Total Budget	\$0.00	\$317,234.47
Total Obligated	\$0.00	\$331,673.83
Total Funds Drawdown	\$0.00	\$331,673.83
Program Funds Drawdown	\$0.00	\$331,673.83
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$331,673.83
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Contractor shall purchase and install one (1) two hundred fifty to five hundred kilowatt (250 - 500 kW) permanently-affixed generator with transfer switch, enclosure, foundation, associated appurtenances, and perform other site work associated with construction. Installation of the backup generator will ensure continuous operation of the wastewater treatment plant and uninterrupted sewage treatment. Construction shall take place at the Southside Place Wastewater Treatment Plant located at 3701 Bellaire Boulevard in Houston, Texas. Improvements shall address a failure to function caused by Hurricane Ike.

Location Description:

Construction shall take place at the Southside Place Wastewater Treatment Plant located at 3701 Bellaire Boulevard in Houston, Texas.

Activity Progress Narrative:

Contract underwent final reconciliation, all financials, accomplishments, and beneficiary data has been verified and submitted in DRGR. Activity status has been updated to Completed.

Accomplishments Performance Measures	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: DRS220064-1b-Sunbelt
Activity Title: HGAC-GLO#12-468-000-6624

Activity Type:
Construction/reconstruction of water/sewer lines or systems

Project Number:
0003

Projected Start Date:
06/15/2012

Benefit Type:
Area (Census)

National Objective:
Low/Mod

Program Income Account:
Getunder1000limit_7.10.2012

Activity Status:
Completed

Project Title:
NON-HOUSING

Projected End Date:
12/31/2021

Completed Activity Actual End Date:
05/19/2025

Responsible Organization:
Harris County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$176,454.47
Total Budget	\$0.00	\$176,454.47
Total Obligated	\$0.00	\$140,337.61
Total Funds Drawdown	\$0.00	\$140,337.61
Program Funds Drawdown	\$0.00	\$140,337.61
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$140,337.61
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Contractor shall purchase and install one (1) twenty-five to one hundred five kilowatt (25 kW- 100 kW) permanently-affixed generator with transfer switch, enclosure, foundation, associated appurtenances, and perform other site work associated with construction. Installation of the backup generator will ensure continuous operation of the lift station and uninterrupted sewage treatment. Construction shall take place at the North Houston Heights Lift Station located at 11426 Hartley Road in Houston, Texas. Improvements shall address a failure to function caused by Hurricane Ike.

Location Description:

Construction shall take place at the North Houston Heights Lift Station located at 11426 Hartley Road in Houston, Texas.

Activity Progress Narrative:

Contract underwent final reconciliation, all financials, accomplishments, and beneficiary data has been verified and submitted in DRGR. Activity status has been updated to Completed.

Accomplishments Performance Measures	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: DRS220064-4-Channelview

Activity Title: HGAC-GLO#12-468-000-6624

Activity Type:	Activity Status:
Construction/reconstruction of streets	Completed
Project Number:	Project Title:
0003	NON-HOUSING
Projected Start Date:	Projected End Date:
06/15/2012	12/31/2021
Benefit Type:	Completed Activity Actual End Date:
Area (Census)	05/19/2025
National Objective:	Responsible Organization:
Urgent Need	Harris County
Program Income Account:	
Getunder1000limit_7.10.2012	

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$4,574,818.96
Total Budget	\$0.00	\$4,574,818.96
Total Obligated	\$0.00	\$4,582,082.00
Total Funds Drawdown	\$0.00	\$4,582,082.00
Program Funds Drawdown	\$0.00	\$4,582,082.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,582,082.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Contractor shall perform full depth street reconstruction, along with signing and striping, relocation and adjustment of utilities, signals and appurtenances as needed, and any other site work associated with construction. Proposed improvements will harden, restore, and ensure the function of the road for primary access and emergency vehicle use and reduce flooding. Construction shall take place on Oak Lane from Park Street to Red Bud Street, on Avenue D from Avenue C to Cedar Lane, on Avenue C from HCFCD Facility N104-00-00 to IH-10 (North feeder), on Red Bud Street from Woodland Drive to Woodland Drive on Bear Bayou Drive from Sheldon Road to Park Street, on Woodland Street from Avenue D to dead end, on Avenue C from Dell Dale Street to HCFCD Facility N104-00-00, on Ridlon Street from Becker Street to Woodland Drive and on Wood Street from Sheldon Road to 7,250 feet East of Sheldon Road in Channelview, Texas. Improvements shall address direct damage caused by Hurricane Ike.

Location Description:

Construction shall take place along the following roadways in Channelview, Texas: Oak Lane from Park Street to Red Bud Street, on Avenue D from Avenue C to Cedar Lane, on Avenue C from HCFCD Facility N104-00-00 to IH-10 (North feeder), on Red Bud Street from Woodland Drive to Woodland Drive on Bear Bayou Drive from Sheldon Road to Park Street, on Woodland Street from Avenue D to dead end, on Avenue C from Dell Dale Street to HCFCD Facility N104-00-00, on Ridlon Street from Becker Street to Woodland Drive and on Wood Street from Sheldon Road to 7,250 feet East of Sheldon Road in Channelview, Texas.

Activity Progress Narrative:

Contract underwent final reconciliation, all financials, accomplishments, and beneficiary data has been verified and submitted in DRGR. Activity status has been updated to Completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	3	43552/43549

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: DRS220064-4-Cloverleaf
Activity Title: HGAC-GLO#12-468-000-6624

Activity Type: Construction/reconstruction of streets	Activity Status: Completed
Project Number: 0003	Project Title: NON-HOUSING
Projected Start Date: 06/15/2012	Projected End Date: 12/31/2021
Benefit Type: Area (Census)	Completed Activity Actual End Date: 05/19/2025
National Objective: Low/Mod	Responsible Organization: Harris County
Program Income Account: Getunder1000limit_7.10.2012	

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$3,202,327.47
Total Budget	\$0.00	\$3,202,327.47
Total Obligated	\$0.00	\$2,086,838.05
Total Funds Drawdown	\$0.00	\$2,086,838.05
Program Funds Drawdown	\$0.00	\$2,086,838.05
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,086,838.05
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Contractor shall perform full depth street reconstruction, along with signing and striping, relocation and adjustment of utilities, signals and appurtenances as needed, as well as any other site work associated with construction. Proposed improvements will harden, restore, and ensure the function of the road for primary access and emergency vehicle service. Construction shall take place on Hollywood Street from IH-10 to South intersection of Garber Lane, on Hollywood Street from North intersection of Bandera Street to 200 feet North of Alderson Street, on Beacon Street from IH-10 to South intersection of Garber Lane, on Beacon Street from North intersection of Garber Lane to South intersection of Bandera Street, on Beacon Street from North intersection of Bandera Lane to South intersection of Hershe Street, on Nadolney Street from IH-10 to South intersection of Bandera Street, on Nadolney Street from North intersection of Bandera Stret to South intersection of Corpus Christi Street, on Nadolney Street from North intersection of Corpus Christi Street to South intersection of Hollypark Drive, and on Barbara Mae Street from Market Street to 200 feet North of Alderson Street in Cloverleaf, Texas. Improvements shall address direct damage caused by Hurricane Ike.

Location Description:

Construction shall take place along the following roadways in Cloverleaf, Texas: on Hollywood Street from IH-10 to South intersection of Garber Lane, on Hollywood Street from North intersection of Bandera Street to 200 feet North of Alderson Street, on Beacon Street from IH-10 to South intersection of Garber Lane, on Beacon Street from North intersection of Garber Lane to South intersection of Bandera Street, on Beacon Street from North intersection of Bandera Lane to South intersection of Hershe Street, on Nadolney Street from IH-10 to South intersection of Bandera Street, on Nadolney Street from North intersection of Bandera Stret to South intersection of Corpus Christi Street, on Nadolney Street from North intersection of Corpus Christi Street to South intersection of Hollypark Drive, and on Barbara Mae Street from Market Street to 200 feet North of Alderson Street in Cloverleaf, Texas.

Activity Progress Narrative:

Contract underwent final reconciliation, all financials, accomplishments, and beneficiary data has been verified and submitted in DRGR. Activity status has been updated to Completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	21604/21064

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: DRS220064-4-Cloverleaf Phase II
Activity Title: HGAC-GLO#12-468-000-6624

Activity Type:	Activity Status:
Construction/reconstruction of streets	Completed
Project Number:	Project Title:
0003	NON-HOUSING
Projected Start Date:	Projected End Date:
06/15/2012	12/31/2021
Benefit Type:	Completed Activity Actual End Date:
Area (Survey)	05/19/2025
National Objective:	Responsible Organization:
Low/Mod	Harris County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$4,505,825.06
Total Budget	\$0.00	\$4,505,825.06
Total Obligated	\$0.00	\$3,799,294.68
Total Funds Drawdown	\$0.00	\$3,799,292.90
Program Funds Drawdown	\$0.00	\$3,799,292.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,799,292.90
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Contractor shall perform full depth street reconstruction, along with signing and striping, relocation and adjustment of utilities, signals and appurtenances as needed, as well as any other site work associated with construction. Proposed improvements will harden, restore, and ensure the function of the road for primary access and emergency vehicle use. Construction shall take place along the following locations in Cloverleaf, Texas: Frankie Blvd, Beacon St., Cloverleaf, Nancy Rose, Manor, Nimitz, Muscatine, McNair, Garber. Improvements shall address a failure to function caused by Hurricane.

Location Description:

Construction shall take place along the following locations in Cloverleaf, Texas: Frankie Blvd from IH-10 to 200ft N of Alderson; Beacon St. from Hershe St to Chorpus Christi and from Force to Alderson; Cloverleaf from IH-10 to 200ft N ofAlderson; Nancy Rose from IH-10 to N Alderson; Manor from IH-10 to Channel to 110-00-00; Nimitz from Evanston to 649' East of Manor; Muscatine from Ironwood to 649' East of Manor; McNair from 30' W of Ironwood to 649' East of Manor; Garber from Ironwood to 649' East of Manor.

Activity Progress Narrative:

Contract underwent final reconciliation, all financials, accomplishments, and beneficiary data has been verified and submitted in DRGR. Activity status has been updated to Completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	53692/53692

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

Grantee Activity Number: DRS220064-4-Cloverleaf Phase III
Activity Title: HGAC-GLO#12-468-000-6624

Activity Type:	Activity Status:
Construction/reconstruction of streets	Completed
Project Number:	Project Title:
0003	NON-HOUSING
Projected Start Date:	Projected End Date:
04/25/2018	12/31/2021
Benefit Type:	Completed Activity Actual End Date:
Area (Census)	05/19/2025
National Objective:	Responsible Organization:
Low/Mod	Harris County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,251,789.06
Total Budget	\$0.00	\$2,251,789.06
Total Obligated	\$0.00	\$2,202,110.70
Total Funds Drawdown	\$0.00	\$2,202,110.70
Program Funds Drawdown	\$0.00	\$2,202,110.70
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,202,110.70
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Grantee shall perform full depth street reconstruction, along with signing and striping, relocation and adjustment of utilities, signals and appurtenances as needed, as well as any other site work associated with construction. Proposed improvements will harden, restore, and ensure the function of the road for primary access and emergency vehicle use. These activities shall benefit thirteen thousand nine hundred twenty (13,920) persons, of which nine thousand eight hundred twenty five (9,825), or seventy percent (70%), are of low to moderate income.

Location Description:

Construction shall take place along the following locations in Cloverleaf, Texas: On: Renault From: Ironwood To: 649' E of Manor - Linear Feet 6653. On: Dancum From: Ironwood To: 649' E of Manor - Linear Feet 6653. On: Bonham From: Ironwood To: Frankie - Linear Feet 1953. On: Bonham From: Beacon To: 649' E of Manor - Linear Feet 4065. On: Bandera From: Ironwood To: 649' E of Manor - Linear Feet 6494. On: Greenville From: Ironwood To: 649' E of Manor - Linear Feet 6653

Activity Progress Narrative:

Contract underwent final reconciliation, all financials, accomplishments, and beneficiary data has been verified and submitted in DRGR. Activity status has been updated to Completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	32809	32810/32471

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

Grantee Activity Number: DRS220064-4-Cloverleaf Phase IV

Activity Title: Street Improvements

Activity Type:	Activity Status:
Construction/reconstruction of streets	Completed
Project Number:	Project Title:
0003	NON-HOUSING
Projected Start Date:	Projected End Date:
06/06/2012	12/31/2021
Benefit Type:	Completed Activity Actual End Date:
Area (Census)	05/19/2025
National Objective:	Responsible Organization:
Low/Mod	Harris County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,447,800.50
Total Budget	\$0.00	\$1,447,800.50
Total Obligated	\$0.00	\$1,731,446.76
Total Funds Drawdown	\$0.00	\$1,731,446.76
Program Funds Drawdown	\$0.00	\$1,731,446.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,731,446.76
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Grantee shall perform full-depth street reconstruction, along with signing and striping, relocation and adjustment of utilities, signals and appurtenances as needed, as well as any other site work associated with construction. Proposed improvements will harden, restore, and ensure the function of the road for primary access and emergency vehicle use.

Location Description:

Construction shall take place along the following locations in the Cloverleaf neighborhood of Houston, Texas:On Brownwood From: 625' West of Nadolney To: 649' East of Manor Ave. On Hershe Street From: 625' West of Nadolney To: 649' East of Manor Ave.On Waxahachie From: 625' West of Nadolney To: 649' East of Manor Ave.

Activity Progress Narrative:

Contract underwent final reconciliation, all financials, accomplishments, and beneficiary data has been verified and submitted in DRGR. Activity status has been updated to Completed.

Accomplishments Performance Measures	This Report Period	Cumulative Actual Total / Expected
	Total	Total

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: DRS220064-4-Oakwilde
Activity Title: HGAC-GLO#12-468-000-6624

Activity Type: Construction/reconstruction of streets	Activity Status: Completed
Project Number: 0003	Project Title: NON-HOUSING
Projected Start Date: 06/15/2012	Projected End Date: 12/31/2021
Benefit Type: Area (Survey)	Completed Activity Actual End Date: 05/19/2025
National Objective: Low/Mod	Responsible Organization: Harris County
Program Income Account: Getunder1000limit_7.10.2012	

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$3,318,068.56
Total Budget	\$0.00	\$3,318,068.56
Total Obligated	\$0.00	\$3,325,861.22
Total Funds Drawdown	\$0.00	\$3,325,861.22
Program Funds Drawdown	\$0.00	\$3,325,861.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,325,861.22
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Contractor shall perform full depth street reconstruction, along with signing and striping, relocation and adjustment of utilities, signals and other appurtenances as needed, and any other site work associated with construction. Proposed improvements will harden, restore, and ensure the function of the road for primary access and emergency vehicle use and reduce flooding. Construction shall take place on Innsbury Drive from Shady Lane to dead end, on Kowis Street from Somerset Lane to Shady Lane, on Lone Oak Road from Aldine Westfield Road to Somerset Lane, on Maymount Lane from Bea Crest Street to Wardmont Street, on Shady Lane from Kowis Street to Little York Road, on Mohawk Street from Royal Pine Drive to Foy Lane, on Hartwick Road from Ruby Rose Street to Fishel Street, on Hartley Road from Castledale Drive to Mooney Lane, on Cromwell Street from Aldine Westfield Road to Seven Mile Lane, on Brea Crest Street from Royal Pine Drive to Foy Lane, on Brea Crest Street from Marymount Lane to Somerset Lane, on Mooney Road from Marymount Lane to Somerset Lane, on Seven Mile Lane from Brea Crest Street to Wardmont Street, on Brea Crest Street from Innsbury Drive to Shady Lane, on Bertrand Street from Aldine Westfield Street to Rechelle Street, on Sunny Drive from Marymount Lane to Innsbury Drive, on Hurlington Street from Royal Pine Drive to Foy Lane, on Hopper Street from Seven Mile Lane to Foy Lane, on Somerset Lane from Seven Mile Lane to Wardmont Street, on Somerset Lane from Lone Oak Road to Little York Road, on Mooney Road from Innsbury Drive to Shady Lane, on Trenton Road from Somerset Lane to Shady Lane, on Wardmont Street form Marymount Lane to Shady Lane, and on Warwick Road from Seven Mile Lane to Shady Lane in Oakwilde, Texas. Improvements shall address direct damage caused by Hurricane Ike.

Location Description:

Construction shall take place along the following roadways in Oakwilde, Texas: on Innsbury Drive from Shady Lane to dead end, on Kowis Street from Somerset Lane to Shady Lane, on Lone Oak Road from Aldine Westfield Road to Somerset Lane, on Maymount Lane from Bea Crest Street to Wardmont Street, on Shady Lane from

Kowis Street to Little York Road, on Mohawk Street from Royal Pine Drive to Foy Lane, on Hartwick Road from Ruby Rose Street to Fishel Street, on Hartley Road from Castledale Drive to Mooney Lane, on Cromwell Street from Aldine Westfield Road to Seven Mile Lane, on Brea Crest Street from Royal Pine Drive to Foy Lane, on Brea Crest Street from Marymount Lane to Somerset Lane, on Mooney Road from Marymount Lane to Somerset Lane, on Seven Mile Lane from Brea Crest Street to Wardmont Street, on Brea Crest Street from Innsbury Drive to Shady Lane, on Bertrand Street from Aldine Westfield Street to Rechelle Street, on Sunny Drive from Marymount Lane to Innsbury Drive, on Hurlington Street from Royal Pine Drive to Foy Lane, on Hopper Street from Seven Mile Lane to Foy Lane, on Somerset Lane from Seven Mile Lane to Wardmont Street, on Somerset Lane from Lone Oak Road to Little York Road, on Mooney Road from Innsbury Drive to Shady Lane, on Trenton Road from Somerset Lane to Shady Lane, on Wardmont Street form Marymount Lane to Shady Lane, and on Warwick Road from Seven Mile Lane to Shady Lane.

Activity Progress Narrative:

Contract underwent final reconciliation, all financials, accomplishments, and beneficiary data has been verified and submitted in DRGR. Activity status has been updated to Completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	237	32052/31815

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

Grantee Activity Number: DRS220064-4-Shoreacres
Activity Title: HGAC-GLO#12-468-000-6624

Activity Type: Construction/reconstruction of streets	Activity Status: Completed
Project Number: 0003	Project Title: NON-HOUSING
Projected Start Date: 06/15/2012	Projected End Date: 12/31/2021
Benefit Type: Area (Census)	Completed Activity Actual End Date: 05/19/2025
National Objective: Urgent Need	Responsible Organization: Harris County
Program Income Account: Getunder1000limit_7.10.2012	

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,423,380.84
Total Budget	\$0.00	\$2,423,380.84
Total Obligated	\$0.00	\$2,431,550.45
Total Funds Drawdown	\$0.00	\$2,431,550.45
Program Funds Drawdown	\$0.00	\$2,431,550.45
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,431,550.45
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Contractor shall perform full depth street reconstruction, along with signing and striping, and Contractor shall perform full depth street reconstruction, along with signing and striping, and miscellaneous drainage improvements, relocation and adjustment of utilities, signals and appurtenances as needed, as well as any other site work associated with construction. Proposed improvements will harden, restore, and ensure the function of the road for primary access and emergency vehicle service, and to reduce flooding. Construction shall take place on South Country Club Drive from Bayou Drive to Centre Avenue; on Park Lane from Shadylawn Avenue to Baywood Avenue; on Park Circle from Shoreacres Boulevard to Shadylawn Avenue, on South Country Club Drive from Centre Avenue to Shoreacres Boulevard, on Forest Avenue from Byway Avenue to Westview Street, on Forest Avenue from 261 feet west of Byway Avenue to Byway Avenue, on Forest Avenue from North Country Club Drive (also called West Bayou Drive) to Centre Avenue, on Meadowlawn Avenue from Westview Street to Byway Avenue, on Meadowlawn Avenue from Byway Avenue to Broadway Street, on East Country Club Drive from Fairfield Avenue to Forest Avenue, on Centre Avenue from Shoreacres Boulevard to South Country Club Drive, and on Byway Avenue from Shoreacres Boulevard to 1,074 feet north of Shoreacres Boulevard in Shoreacres, Texas. Improvements shall address direct damage caused by Hurricane Ike.

Location Description:

Construction shall take place along the following roadways in Shoreacres, Texas: on South Country Club Drive from Bayou Drive to Centre Avenue; on Park Lane from Shadylawn Avenue to Baywood Avenue; on Park Circle from Shoreacres Boulevard to Shadylawn Avenue, on South Country Club Drive from Centre Avenue to Shoreacres Boulevard, on Forest Avenue from Byway Avenue to Westview Street, on Forest Avenue from 261 feet west of Byway Avenue to Byway Avenue, on Forest Avenue from North Country Club Drive (also called West Bayou Drive) to Centre Avenue, on Meadowlawn Avenue from Westview Street to Byway Avenue, on Meadowlawn Avenue from Byway Avenue to Broadway Street, on East Country Club Drive from Fairfield Avenue

to Forest Avenue, on Centre Avenue from Shoreacres Boulevard to South Country Club Drive, and on Byway Avenue from Shoreacres Boulevard to 1,074 feet north of Shoreacres Boulevard.

Activity Progress Narrative:

Contract underwent final reconciliation, all financials, accomplishments, and beneficiary data has been verified and submitted in DRGR. Activity status has been updated to Completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	11970/11870

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: DRS220064-4-Washburn Tunnel

Activity Title: HGAC-GLO#12-468-000-6624

Activity Type:	Activity Status:
Construction/reconstruction of streets	Completed
Project Number:	Project Title:
0003	NON-HOUSING
Projected Start Date:	Projected End Date:
06/15/2012	12/31/2021
Benefit Type:	Completed Activity Actual End Date:
Area (Survey)	05/19/2025
National Objective:	Responsible Organization:
Low/Mod	Harris County
Program Income Account:	
Getunder1000limit_7.10.2012	

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$6,131,511.00
Total Budget	\$0.00	\$6,131,511.00
Total Obligated	\$0.00	\$5,708,384.23
Total Funds Drawdown	\$0.00	\$5,708,384.23
Program Funds Drawdown	\$0.00	\$5,708,384.23
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,708,384.23
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Contractor shall perform approximately nine thousand four hundred linear feet (9,400 L.F.) of street reconstruction, and perform concrete repairs/patches along the walls of the existing Washburn Tunnel. Construction shall take place along the following roadways in Pasadena, Texas: On North Roundabout at the intersection of Clinton Drive and Federal Road; on South Roundabout at Confluence of Red Bluff Road, North Shaver Street, and Richey Street; on North Shaver Road from South Roundabout to West Pitts Avenue; on North Shaver Access Road from South Roundabout to Ship Channel; on Red Bluff from Witler to South Roundabout; and at the Washburn Tunnel Facility from South tunnel entrance to North tunnel entrance. Additionally, Contractor shall purchase and install two (2) one hundred to one hundred fifty kilowatt (100 - 150 kW) generators with transfer switch, fuel tank, foundation and enclosure, and perform any other site work associated with construction. Construction shall take place at the North Richey Street Pump House and the Red Bluff Drive Pump House in Pasadena, Texas. Proposed improvements will harden, restore, and ensure the function of the road and tunnel for primary access and emergency vehicle use. Improvements shall address a failure to function and direct damage caused by Hurricane Ike.

Location Description:

Construction shall take place along the following roadways in Pasadena, Texas: On North Roundabout at the intersection of Clinton Drive and Federal Road for approx. 2,009 l.f.; on South Roundabout at Confluence of Red Bluff Road, North Shaver Street, and Richey Street for approx. 2,233 l.f.; on North Shaver Road from South Roundabout to West Pitts Avenue for approx. 950 l.f; on North Shaver Access Road from South Roundabout to Ship Channel for approx.2,000 l.f. ; on Red Bluff from Witler to South Roundabout for approx. 2,200 l.f.; and at the Washburn Tunnel Facility for concrete walls and lighting system repair from South tunnel entrance to North tunnel entrance (1 Public Facility). Additionally, Construction shall take place for generators at the North Richey Street Pump House and the Red Bluff Drive Pump House (2 Public Facilities) in Pasadena, Texas.

Activity Progress Narrative:

Contract underwent final reconciliation, all financials, accomplishments, and beneficiary data has been verified and submitted in DRGR. Activity status has been updated to Completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	9392/9392

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

Grantee Activity Number: DRS220064-5-Farrington
Activity Title: HGAC-GLO#12-468-000-6624

Activity Type: Construction/reconstruction of streets	Activity Status: Completed
Project Number: 0003	Project Title: NON-HOUSING
Projected Start Date: 06/15/2012	Projected End Date: 12/31/2021
Benefit Type: Area (Census)	Completed Activity Actual End Date: 05/19/2025
National Objective: Urgent Need	Responsible Organization: Harris County
Program Income Account: Getunder1000limit_7.10.2012	

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$3,480,390.18
Total Budget	\$0.00	\$3,480,390.18
Total Obligated	\$0.00	\$3,485,620.62
Total Funds Drawdown	\$0.00	\$3,485,620.62
Program Funds Drawdown	\$0.00	\$3,485,620.62
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,485,620.62
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Contractor shall purchase and install storm sewer pipe, inlets, and manholes associated with Harris County Flood Control District facilities B106-00-00 and B106-02-00. Contractor shall also perform full depth pavement reconstruction, signing and striping, and perform site work associated with construction along approximately four thousand seven hundred fifty linear feet (4,750 LF) of the existing roadway (Farrington Street). Proposed improvements will harden the road, ensure proper conveyance of storm water and reduce flooding. Construction shall take place on Farrington Street from Spencer Highway to Fairmont Parkway in La Porte, Texas. Improvements shall address a failure to function caused by Hurricane Ike. (DREF Eligibility: Category C - Individual Mitigation Measure)

Location Description:

Construction shall take place on Farrington Street from Spencer Highway to Fairmont Parkway in La Porte, Texas.

Activity Progress Narrative:

Contract underwent final reconciliation, all financials, accomplishments, and beneficiary data has been verified and submitted in DRGR. Activity status has been updated to Completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	3482724/3519
# of Linear feet of Public	0	4750/4750

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: DRS220064-5-Freeport
Activity Title: HGAC-GLO#12-468-000-6624

Activity Type:	Activity Status:
Construction/reconstruction of streets	Completed
Project Number:	Project Title:
0003	NON-HOUSING
Projected Start Date:	Projected End Date:
06/15/2012	12/31/2021
Benefit Type:	Completed Activity Actual End Date:
Area (Survey)	05/19/2025
National Objective:	Responsible Organization:
Low/Mod	Harris County
Program Income Account:	
Getunder1000limit_7.10.2012	

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$15,420,962.50
Total Budget	\$0.00	\$15,420,962.50
Total Obligated	\$0.00	\$14,153,200.47
Total Funds Drawdown	\$0.00	\$14,153,200.47
Program Funds Drawdown	\$0.00	\$14,153,200.47
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$14,153,200.47
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Contractor shall perform miscellaneous drainage improvements and street reconstruction along Freeport Street, relocation and adjustments of utilities, signals and appurtenances as needed, along with associated striping/signage and traffic signal modifications. Contractor shall re-grade ditches and make channel improvements within the Harris County Flood Control District (HCFCD), along with associated culvert replacement, pavement repair, and any other site work associated with construction. Proposed improvements will ensure proper conveyance of storm water, increase the capacity of the drainage ditches, and reduce flooding. Construction shall take place on Freeport Street from IH-10 to Hollypark Street; on Freeport Street from Woodforest Boulevard to Uvalde Street; on Bandera Street from Freeport Street to Ironwood Boulevard; on Bandera Street from Hollywood Street to Freeport Street; on Foxford Way from Freeport Street to N110-02-00; on Corpus Christi Street from Freeport Street to P103-00-00; on Garber Lane from Hollywood Street to P102-00-00; on Frankie Street from Hershe Street to Nimitz Street; on Beacon Street from Hershe Street to Muscatine Street; on Hollywood Street from Hershe Street to Greenville Street; on Hollywood Street from McNair Street to Muscatine Street; on Brownwood Street from Frankie Street to Four Hundred Linear Feet (400 l.f.) East of Hollywood Street; on Greenville Street from Frankie Street to Hollywood Street; on Duncum Street from Beacon Street to Hollywood Street; on Renault Street from Frankie Street to Four Hundred Linear Feet (400 l.f.) East of Hollywood Street; on McNair Street from Beacon Street to Hollywood Street; on Ironwood Street from Bandera Street to Two Hundred Ninety Linear Feet (290 l.f.) North of Waxahachie Street; on HCFCD Channel P103-00-0from Force Street to Hillsboro Street; on Hollywood Street from Greenville Street to McNair Street; Culvert on HCFCD Stream P102-00-00 at Bonham Street Crossing; Culvert on HCFCD Stream P102-00-00 at Bandera Street Crossing; Culvert on HCFCD Stream P102-00-00 at Greenville Street Crossing; Culvert on HCFCD Stream P102-00-00 at Brownwood Street Crossing; Culvert on HCFCD Stream P102-00-00 at Hershe Street Crossing; Culvert on HCFCD Stream P102-00-00 at Frankie Street Crossing; Culvert on HCFCD Stream P103-00-00 at Force Street Crossing; Culvert on HCFCD Stream P103-00-00 at Corpus Christi Street Crossing; Culvert on HCFCD Stream

N110-00-00 at Freeport Street Crossing; Culvert on HCFCD Stream N110-02-00 from Woodforest Blvd to Holly Park Drive; Culvert on HCFCD Stream N110-00-00 at Nadolney Street Crossing; Culvert on HCFCD Stream N111-00-00 at Sevenhampton Street Crossing; an Culvert on HCFCD Stream N111-00-00 at St. Finans Way Crossing in Cloverleaf, Texas. Improvements shall address a failure to function caused by Hurricane Ike. (DREF Eligibility: Category C - Individual Mitigation Measure)

Location Description:

Construction shall take place along the following roadways in Cloverleaf, Texas: on Freeport Street from IH-10 to Hollypark Street; on Freeport Street from Woodforest Boulevard to Uvalde Street; on Bandera Street from Freeport Street to Ironwood Boulevard; on Bandera Street from Hollywood Street to Freeport Street; on Foxford Way from Freeport Street to N110-02-00; on Corpus Christi Street from Freeport Street to P103-00-00; on Garber Lane from Hollywood Street to P102-00-00; on Frankie Street from Hershe Street to Nimitz Street; on Beacon Street from Hershe Street to Muscatine Street; on Hollywood Street from Hershe Street to Greenville Street; on Hollywood Street from McNair Street to Muscatine Street; on Brownwood Street from Frankie Street to Four Hundred Linear Feet (400 l.f.) East of Hollywood Street; on Greenville Street from Frankie Street to Hollywood Street; on Duncum Street from Beacon Street to Hollywood Street; on Renault Street from Frankie Street to Four Hundred Linear Feet (400 l.f.) East of Hollywood Street; on McNair Street from Beacon Street to Hollywood Street; on Ironwood Street from Bandera Street to Two Hundred Ninety Linear Feet (290 l.f.) North of Waxahachie Street; on HCFCD Channel P103-00-0from Force Street to Hillsboro Street; on Hollywood Street from Greenville Street to McNair Street; Culvert on HCFCD Stream P102-00-00 at Bonham Street Crossing; Culvert on HCFCD Stream P102-00-00 at Bandera Street Crossing; Culvert on HCFCD Stream P102-00-00 at Greenville Street Crossing; Culvert on HCFCD Stream P102-00-00 at Brownwood Street Crossing; Culvert on HCFCD Stream P102-00-00 at Hershe Street Crossing; Culvert on HCFCD Stream P102-00-00 at Frankie Street Crossing; Culvert on HCFCD Stream P103-00-00 at Force Street Crossing; Culvert on HCFCD Stream P103-00-00 at Corpus Christi Street Crossing; Culvert on HCFCD Stream N110-00-00 at Freeport Street Crossing; Culvert on HCFCD Stream N110-02-00 from Woodforest Blvd to Holly Park Drive; Culvert on HCFCD Stream N110-00-00 at Nadolney Street Crossing; Culvert on HCFCD Stream N111-00-00 at Sevenhampton Street Crossing; an Culvert on HCFCD Stream N111-00-00 at St. Finans Way Crossing.

Activity Progress Narrative:

Contract underwent final reconciliation, all financials, accomplishments, and beneficiary data has been verified and submitted in DRGR. Activity status has been updated to Completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	14149521/167
# of Linear feet of Public	-3950	52695/56645

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: DRS220064-5-Galena Park

Activity Title: HGAC-GLO#12-468-000-6624

Activity Type:	Activity Status:
Construction/reconstruction of streets	Completed
Project Number:	Project Title:
0003	NON-HOUSING
Projected Start Date:	Projected End Date:
06/15/2012	12/31/2021
Benefit Type:	Completed Activity Actual End Date:
Area (Census)	05/19/2025
National Objective:	Responsible Organization:
Low/Mod	Harris County
Program Income Account:	
Getunder1000limit_7.10.2012	

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$780,997.47
Total Budget	\$0.00	\$780,997.47
Total Obligated	\$0.00	\$643,053.30
Total Funds Drawdown	\$0.00	\$643,053.30
Program Funds Drawdown	\$0.00	\$643,053.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$643,053.30
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Contractor shall install a new storm sewer system, drainage inlets and manholes, repair pavement, modify shoulders, install signing and striping, and perform site work associated with construction on approximately one thousand two hundred linear feet (1,200 LF) of roadway. Proposed improvements will ensure proper conveyance of storm water and significantly reduce flooding. Construction shall take place on Clinton Drive from North Main Street to Keene Street in Galena Park, Texas. Improvements shall address a failure to function caused by Hurricane Ike. (DREF Eligibility: Category C - Individual Mitigation Measure)

Location Description:

Construction shall take place on Clinton Drive from North Main Street to Keene Street in Galena Park, Texas.

Activity Progress Narrative:

Contract underwent final reconciliation, all financials, accomplishments, and beneficiary data has been verified and submitted in DRGR. Activity status has been updated to Completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	643053/78099

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: DRS220064-6-Precinct 1
Activity Title: HGAC-GLO#12-468-000-6624

Activity Type:
Acquisition, construction,reconstruction of public facilities

Project Number:
0003

Projected Start Date:
06/15/2012

Benefit Type:
Area (Survey)

National Objective:
Low/Mod

Program Income Account:
Getunder1000limit_7.10.2012

Activity Status:
Completed

Project Title:
NON-HOUSING

Projected End Date:
12/31/2021

Completed Activity Actual End Date:
05/19/2025

Responsible Organization:
Harris County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$298,630.47
Total Budget	\$0.00	\$298,630.47
Total Obligated	\$0.00	\$309,158.01
Total Funds Drawdown	\$0.00	\$309,158.01
Program Funds Drawdown	\$0.00	\$309,158.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$309,158.01
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Contractor shall purchase and install wind-rated coiling storm-resistant doors/windows, and associated appurtenances at eight (8) community center locations. Installation of the storm-resistant doors/windows will address a failure of the affected buildings by preventing high winds, rain, and debris from damaging the interiors of the buildings. Construction shall take place at the El Franco Lee Community Center on 9500 Hall Road, the Hardy Community Center on 11901 West Hardy Road, the Deussen Senior Center on 12303 Sonnier Street, the Challenger Seven Learning Center on 2301 West Nasa Parkway, the Barbara Jordan Community Center on 6400 Winfield Road, the Cavalcade Community Center on 3815 Cavalcade Street, the Lincoln Community Center on 979 Grenshaw Street and the Finnigan Community Center on 4900 Providence Street in Houston, Harris County, Texas. Improvements shall address a failure to function caused by Hurricane.

Location Description:

Construction shall take place at the following locations in Houston, Texas: at the El Franco Lee Community Center on 9500 Hall Road, the Hardy Community Center on 11901 West Hardy Road, the Deussen Senior Center on 12303 Sonnier Street, the Challenger Seven Learning Center on 2301 West Nasa Parkway, the Barbara Jordan Community Center on 6400 Winfield Road, the Cavalcade Community Center on 3815 Cavalcade Street, the Lincoln Community Center on 979 Grenshaw Street and the Finnigan Community Center on 4900 Providence Street in Houston, Harris County, Texas.

Activity Progress Narrative:

Contract underwent final reconciliation, all financials, accomplishments, and beneficiary data has been verified and submitted in DRGR. Activity status has been updated to Completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	6	8/8

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

Grantee Activity Number: DRS220064-6-Precinct 2

Activity Title: HGAC-GLO#12-468-000-6624

Activity Type:

Acquisition, construction,reconstruction of public facilities

Project Number:

0003

Projected Start Date:

06/15/2012

Benefit Type:

Area (Survey)

National Objective:

Low/Mod

Program Income Account:

Getunder1000limit_7.10.2012

Activity Status:

Completed

Project Title:

NON-HOUSING

Projected End Date:

12/31/2021

Completed Activity Actual End Date:

05/19/2025

Responsible Organization:

Harris County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$532,488.97
Total Budget	\$0.00	\$532,488.97
Total Obligated	\$0.00	\$473,388.74
Total Funds Drawdown	\$0.00	\$473,388.74
Program Funds Drawdown	\$0.00	\$473,388.74
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$473,388.74
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Contractor shall purchase and install two (2) one hundred twenty-five to two hundred kilowatt (125 - 200 kW) permanently-affixed generators with transfer switches, foundation, enclosure, associated appurtenances, and any other site work associated with construction. Installation of the backup generators will provide a continuous power source to the community centers that will be used as shelters during future storm events. Construction shall take place at the JD Walker Center located at 7613 Wade Road, in Baytown, Texas and at the Grayson Center located at 13828 Corpus Chrisit Street in Houston, Texas. Improvements shall address a failure to function caused by Hurricane.

Location Description:

Construction shall take place at the JD Walker Center located at 7613 Wade Road, in Baytown, Texas and at the Grayson Center located at 13828 Corpus Chrisit Street in Houston, Texas.

Activity Progress Narrative:

Contract underwent final reconciliation, all financials, accomplishments, and beneficiary data has been verified and submitted in DRGR. Activity status has been updated to Completed.

Accomplishments Performance Measures	This Report Period	Cumulative Actual Total / Expected
	Total	Total

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: DRS230052-9-
Activity Title: HGAC-GLO#16-209-000-9676

Activity Type:
Acquisition, construction,reconstruction of public facilities

Project Number:
0003

Projected Start Date:
02/08/2016

Benefit Type:
Area (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
NON-HOUSING

Projected End Date:
06/30/2027

Completed Activity Actual End Date:

Responsible Organization:
Galveston County

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$7,014,180.91
Total Budget	\$0.00	\$7,014,180.91
Total Obligated	\$0.00	\$7,018,021.94
Total Funds Drawdown	\$22,320.82	\$631,351.28
Program Funds Drawdown	\$0.00	\$430,463.90
Program Income Drawdown	\$22,320.82	\$200,887.38
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$22,320.82	\$631,351.28
Galveston County	\$22,320.82	\$631,351.28
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Contractor shall construct a park north of State Highway 87 (bay side) at the area around Rollover Pass. The site will include a shade pavilion, which will be available for private rentals The site will also include a bird observation tower, picnic tables, trash receptacles, bike racks, educational signage, and gravel parking lot. The remainder of the site will be re-vegetated habitat with ADA compliant decomposed granite walking paths. Along the walking paths exercise equipment will be placed directly into the ground with instructional signage. Three designated viewing areas will serve as trailheads from the parking lot to the walking paths. A pedestrian crossing signal will allow safe crossing of Highway 87 to the gulf-side amenities. Due to environmental sensitivities, a decorative border will be placed along the bay side of the property to limit access to the bay. Improvements shall address the failure to function due to Hurricane Ike.

Location Description:

Construction of a park north of State Highway 87 (bay side) at the area around Rollover Pass shall take place in Galveston County, Texas.

Activity Progress Narrative:

During the reporting period, the County completed construction procurement for its IKE R2.3 contract.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0004 / HOUSING

Grantee Activity Number: 72121039-Rental-LMI-MF-
Activity Title: GHA-GLO#13-320-000-7621

Activity Type: Affordable Rental Housing	Activity Status: Under Way
Project Number: 0004	Project Title: HOUSING
Projected Start Date: 04/25/2013	Projected End Date: 12/31/2021
Benefit Type: Direct (HouseHold)	Completed Activity Actual End Date:
National Objective: Low/Mod	Responsible Organization: Galveston Housing Authority

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$71,431,897.59
Total Budget	\$0.00	\$71,431,897.59
Total Obligated	\$0.00	\$72,110,614.56
Total Funds Drawdown	\$0.00	\$64,382,957.36
Program Funds Drawdown	\$0.00	\$64,360,636.54
Program Income Drawdown	\$0.00	\$22,320.82
Program Income Received	\$44,641.64	\$2,133,400.42
Total Funds Expended	\$0.00	\$64,382,957.36
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Sub-recipient will provide a rental housing program to include rehabilitation, reconstruction and/or new construction activities for two hundred eighty-two (282) housing units in two developments at a not-to-exceed total amount of forty-five million six hundred fifty-three thousand three hundred thirty-three dollars (\$45,653,333), and each development will meet the LMI National Objective of fifty-one percent (51%) of the units being leased to low and moderate income tenants. Project Delivery and Administration costs shall not exceed five million four hundred ninety-four thousand four hundred dollars (\$5,494,400) or twelve percent (12%) of the total grant award. All of the units in these two housing communities will contain comparable amenities and the unit floor plans and construction materials will be indistinguishable amongst the various income levels. The Cedar Terrace and Magnolia Homes developments must produce tenant integration through a combination of public housing/Section 8 and market rate units. The total units in each development shall be no more than forty-nine percent (49%) market rate and fifty-one percent (51%) public housing/Section 8 units. The units will be interspersed so that no grouping of income types occurs and the public housing/Section 8 units will "float" throughout the developments.

Location Description:

Construction shall take place at two developments located at the Cedar Terrace (Cedars at Carver Park) site, which consists of 5.85 acres and will include one hundred twenty-two (122) units, and the second development is the Magnolia Homes (Villas on the Strand) site which also consists of 5.85 acres and will include one hundred sixty (160) units in the City of Galveston.

Activity Progress Narrative:

During the reporting period, Program Income generated by this activity was receipted.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	282/282
# of Multifamily Units	0	282/282

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	169/169	282/282	59.93
# Renter	0	0	0	0/0	169/169	282/282	59.93

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: DRRP[Ike]_LMH_25-140-006-F201_MissionHA_MF

Activity Title: Multifamily New Construction

Activity Type:	Activity Status:
Affordable Rental Housing	Under Way
Project Number:	Project Title:
0004	HOUSING
Projected Start Date:	Projected End Date:
09/17/2025	09/30/2028
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	HOUSING AUTHORITY OF THE CITY OF MISSION

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Housing Authority of the City of Mission shall construct seventy-two (72) units for leasing to eligible LMI tenants, with seven (7) of such units reserved for leasing to eligible ELI tenants. Scope of work shall encompass demolition and disposition of the existing structure and construction of the new development.

Location Description:

Conway Village is located in the City of Mission.

Activity Progress Narrative:

Activity location description was updated.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	164
Monitoring Visits	0	14
Audit Visits	0	0
Technical Assistance Visits	0	149
Monitoring/Technical Assistance Visits	0	1
Report/Letter Issued	0	15